

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-17 00:00 - 2016-07-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	10
Days Ahead/Behind (+/-):	1.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

- RIH with torque tool and attempted to release tie-back adapter
- RIH with 9 1/2" Taper mill and dressed off top cut on csg stump
- RIH with torque tool and released tie-back adapter
- RIH with spear and retrieved csg stump and tie-back adapter
- RIH with guns

Summary of planned activities (24 Hours)

- Punch holes below 10 3/4" csg hanger
- Mill 10 3/4" csg hanger
- Cut 10 3/4" x 9 5/8" csg

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	plug abandon -- equipment recovery	ok	Performed TBT for R/D casing tong
00:15	01:00	0	plug abandon -- equipment recovery	ok	R/D casing equipment
01:00	01:15	0	plug abandon -- equipment recovery	ok	Changed handling equipment to 5 1/2"
01:15	01:30	0	plug abandon -- other	ok	Performed TBT for M/U jet sub/torque tool BHA
01:30	02:00	0	plug abandon -- other	ok	M/U jet sub/torque tool BHA
02:00	03:00	129	plug abandon -- other	ok	RIH with jet sub/torque tool BHA from surface to 129 mMD. Took 6 ton weight. Unable to run torque tool into casing stump. Attempted to run into casing with and without rotation.
03:00	03:45	0	plug abandon -- other	ok	POOH with BHA and L/O same
03:45	04:45	0	plug abandon -- other	ok	Prepared 12 1/4" taper mill BHA
04:45	05:00	0	plug abandon -- mill	ok	Performed TBT for M/U 12 1/4" Taper mill
05:00	05:45	0	plug abandon -- mill	ok	P/U and M/U 12 1/4" Taper mill BHA
05:45	06:45	126.3	plug abandon -- mill	ok	RIH on 5 1/2" DP and tagged top of casing cut at 126.3 mMD.
06:45	07:00	0	plug abandon -- mill	ok	POOH with 12 1/4" Taper mill - change of plans to avoid overtorqueing tie-back adapter during milling.
07:00	08:00	0	plug abandon -- mill	ok	L/D 12 1/4" Milling BHA
08:00	09:00	0	interruption -- wait	ok	Discussed situation with land organization Meanwhile: Prepared 9 1/2" Taper mill
09:00	12:00	0	plug abandon -- mill	ok	Prepared plan for dressing off top of casing. P/U CH mill and B/O stab. M/U assy and L/O. Rearranged pipe in derrick to access over-torqued pipe in set-back.
12:00	12:30	0	plug abandon -- mill	ok	Performed TBT for dressing off top of cut. Meanwhile: Performed drops check on TDS.
12:30	14:30	43	plug abandon -- mill	ok	P/U and M/U 9 1/2" Taper mill BHA
14:30	15:00	120	plug abandon -- mill	ok	RIH with milling BHA from 43 mMD to 120 mMD.
15:00	15:30	126	plug abandon -- mill	ok	Filled pipe and established circulation 200 lpm / 7 bar. Up/Down weight 78/74 ton. Tagged top of casing cut at 126 mMD with 5 ton.
15:30	18:15	126	plug abandon -- mill	ok	Rotated pipe 15-20 deg and passed restriction. Worked string up/down without flow and rotation several times. Max overpull 15 ton. Overpull decreased to 0 ton after working up/down repeatedly.
18:15	20:00	126	plug abandon -- mill	ok	Pulled above cut. Staged up pumps to 2000 lpm and initiated rotation 60 RPM. Free rot. torque 1 - 5 kNm. RIH slowly until torque increased. Increased rotation to 120 RPM. Milled off torque and continued RIH slowly until torque increased again. Repeated until entire Taper mill passed through top of cut w/o taking weight. Worked up/down with flow and rotation several times to polish cut.
20:00	20:15	126	plug abandon -- mill	ok	Performed TBT prior to POOH
20:15	21:15	0	plug abandon -- mill	ok	POOH with milling BHA.
21:15	21:30	0	plug abandon -- mill	ok	Measured gauge on mill, 9 1/2". Observed wear on upper part of Taper mill. L/D milling BHA.
21:30	22:00	0	plug abandon -- other	ok	Serviced and performed drops check on FWD PRS.
22:00	22:15	0	plug abandon -- other	ok	Performed TBT for RIH with jet sub/torque tool BHA.
22:15	22:30	0	plug abandon -- other	ok	P/U and M/U jet sub/torque tool BHA.
22:30	23:30	143	plug abandon -- other	ok	RIH with jet sub/torque tool BHA. Established circulation prior to entering cut, 120 lpm. Tagged no-go with 6 ton at 143m. Released tie-back adapter by rotating 6,5 turn L.H. Released at 11,7 kNm.
23:30	00:00	0	plug abandon -- other	ok	POOH with jet sub/torque tool BHA