

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-24 00:00 - 2016-07-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	17
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- RIH and set new 13 3/8" EZSV plug
- Attempted to pressure test EZSV plug
- Performed slip and cut of drill line
- RIH with RTTS and set same at 161 mMD
- Pressure tested EZSV to 40bar/10min

Summary of planned activities (24 Hours)

- Repair PRS
- Punch 13 3/8" casing
- Displace annulus to SW
- Place OH to surface cement plug

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	808			Continued RIH restricted with 13 3/8" EZSV plug BHA to 808 mMD. 2 min/std.
00:15	01:15	808	interruption -- other	ok	Established circulation and washed the setting area between 808 mMD and 815 mMD, 800 l/min. Set EZSV plug at 811 mMD.
01:15	01:45	770	interruption -- other	ok	Racked back one stand. M/U TDS and spaced out to close UPR. Meanwhile: Prepared cement unit for pressure testing.
01:45	02:15	770	interruption -- other	ok	Flushed lines, confirmed line-up and performed line-up test to 40 bar. Meanwhile: Performed drops check and serviced TDS.
02:15	03:15	770	interruption -- other	ok	Closed UPR and attempted to pressure test EZSV plug from above to 40 bar. Stopped pumping at 30 bar. Volume pumped not according to theoretical volume. Estimated volume ~100ltr from 10 to 40 bar. Trip tank stable Volume pumped 600 ltr, bled back 400 ltr. Meanwhile: Serviced TDS
03:15	03:30	811	interruption -- other	ok	Disconnected TDS and stung into EZSV plug. Tagged plug at 811 mMD, sat down 9 ton.
03:30	04:15	811	interruption -- other	ok	Closed UPR, lined up to pressure down drillpipe. Pressure tested EZSV plug from below to 14 bar. Observed pressure increase on choke gauge to 14 bar. Trip tank stable. Volume pumped 650 ltr, bled back 650 ltr.
04:15	04:45	811	interruption -- other	ok	Evaluated situation. Decided to POOH. Meanwhile: Bled down pressure on cement unit and released EZSV RT
04:45	05:00	811	interruption -- other	ok	Performed TBT for POOH
05:00	05:15	770	interruption -- other	ok	Stung out of EZSV plug and disconnected TDS. R/B 1 std.
05:15	06:15	40	interruption -- other	ok	POOH from 770 mMD to 40 mMD. Avg tripping speed 730 m/hr
06:15	06:45	0	interruption -- other	ok	Removed PS-21 slips and installed master bushing R/B last stand
06:45	07:00	0	interruption -- other	ok	L/D EZSV RT BHA.
07:00	07:15	0	plug abandon -- other	ok	Performed TBT for slip and cut drill line.
07:15	07:30	0	plug abandon -- other	ok	Hung off block
07:30	08:00	0	plug abandon -- other	ok	Emergency training - handling gas/H2S on rig floor, shakers and pump room.
08:00	09:00	0	plug abandon -- other	ok	Slip and cut drill line
09:00	15:45	0	interruption -- maintain	ok	Troubleshoot issue with stuck lock pin on dead line anchor. Replaced sheared off pins on dead line anchor motor. Removed stuck lock pin. Assembled motor.
15:45	16:45	0	plug abandon -- other	ok	Continued slip and cut. Removed hang-off wire
16:45	17:15	0	plug abandon -- other	ok	Calibrated drawworks
17:15	17:30	0	interruption -- other	ok	Performed TBT for RIH with RTTS plug
17:30	19:00	88	interruption -- other	ok	P/U and M/U 3 std 8 1/4" DC to RTTS assy.
19:00	19:15	88	interruption -- other	ok	Performed handover meeting with new drilling crew
19:15	19:30	88	interruption -- other	ok	P/U and M/U storm valve
19:30	19:45	130	interruption -- other	ok	RIH with RTTS BHA restricted to 130mMD, 2 min/std.
19:45	20:15	160	interruption -- other	ok	RIH to plug setting depth and washed setting area, 600 lpm / 2bar Set RTTS plug at 161 mMD.
20:15	20:45	161	interruption -- other	ok	Lined up cement unit to standpipe and confirmed line-up. Attempted to test lines against IBOP to 40 bar. Closed stand pipe valve and got acceptable line test.
20:45	21:30	161	interruption -- other	ok	Pressure tested between RTTS plug and EZSV plug at 811 mMD to 40bar/10min. Volume pumped from 10 to 40 bar 143 ltr, bled back same.
21:30	22:00	98	interruption -- other	ok	Released RTTS plug and POOH restricted from 161 mDM to 98 mMD, 2 min/std.
22:00	23:15	0	interruption -- other	ok	L/D RTTS and RT. R/B 8 1/4" DC.
23:15	23:30	0	plug abandon -- perforate	ok	Performed TBT for RIH and punching 13 3/8" casing. Observed hydraulic leak from PRS.
23:30	00:00	0	interruption -- other	ok	Investigated and started to repair hydraulic leak on AFT PRS. Meanwhile: Cleaned deck for hydraulic oil.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		drill floor -- draw works	0	00:00	Troubleshoot and repaired stuck pin on dead line anchor