

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-27 00:00 - 2016-07-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	20
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- WOC. Meanwhile: Function tested BOP and performed rig maintenance
- Attempted to pressure test OH to surface cement plug
- Ran RTTS and investigated leakage
- Installed RTTS at 141,7 mMD
- N/D BOP and HP surface riser

Summary of planned activities (24 Hours)

- N/D BOP
- N/D surface equipment on F-7
- Remove spool piece between multibowl and flow valve on F-7.
- Install surface riser and diverter on F-7

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	interruption -- wait	ok	Continued performing rig maintenance.
00:15	00:30	0	plug abandon -- cement plug	ok	Performed TBT for pressure testing cement plug. Meanwhile: Checked line-up and flushed lines.
00:30	00:45	0	plug abandon -- cement plug	ok	Checked bucket sample. Sample indicated set cement. Closed BRS and attempted to pressure test cement plug to 125 bar. Pressure reached 45 bar and broke off. Stopped pumping, pressure continued to drop. Bled off pressure to cement unit. Volume pumped from 10 to 45 bar 330 ltrs. Bled back to 10 bar, 280 ltr. No increase in trip tank. Checked for surface leaks.
00:45	02:30	0	interruption -- wait	ok	WOC for 2 hours. Meanwhile: Performed drops inspection on FWD PRS and performed PMs.
02:30	02:45	0	plug abandon -- cement plug	ok	Verified line-up and attempted to pressure test cement plug to 125 bar. Pressured up to 10 bar reference pressure and stopped pumping. Pressure dropped back to 2 bar. No increase in trip tank.
02:45	04:00	0	interruption -- other	ok	Prepared to run RTTS. Measured 8 1/4" DC joints and verified RTTS measurements. Opened BSR and observed 600ltr instant loss on TT followed by stable lossrate of 1,08 m3/hr.
04:00	04:45	26	interruption -- other	ok	P/U 3 singles 8 1/4" DC from cantilever and RIH to 26 mMD. Loss rate 1,08 m3/hr
04:45	05:30	80	interruption -- other	ok	P/U and M/U 3 stands 8 1/4" DC from set-back and RIH from 26 mMD to 80 mMD. Loss rate 1,08 m3/hr
05:30	06:15	98	interruption -- other	ok	P/U and M/U the RTTS plug and storm valve. RIH to 98 mMD. Loss rate 1,08 m3/hr
06:15	06:30	218	interruption -- other	ok	RIH w/ RTTS plug on 5 1/2" DP from 98 mMD to 218 mMD. Loss rate 1,08 m3/hr
06:30	06:45	218	interruption -- other	ok	M/D TDS and took up/down weight 92/87 ton. Loss rate 1,08m3/hr
06:45	07:00	226	interruption -- other	ok	RIH from 218 mMD to 226 mMD and set plug above perforations on 13 3/8" csg and below 13 3/8" CH, mid packer element at 141,7mMD. Set down 19 ton on plug. Losses stopped. Monitored well on TT.
07:00	09:00	226	interruption -- other	ok	Evaluated situation with onshore organisation. Meanwhile: Monitored well on TT. Performed PMs.
09:00	10:00	226	interruption -- other	ok	Lined up to drill string. Confirmed line-up. Attempted to pressure test cement inside 13 3/8" csg and cement in annulus between 20" and 13 3/8" csg. Pressured up below RTTS plug to 20 bar and stopped pumping. Pressure started to bleed off immedietly. Trip tank stable. Pumped 620 ltrs and bled back 130 ltrs from 10 to 20 bar. Closed IBOP and pressure tested lines to 20 bar, no surface leakages observed.
10:00	10:45	236	interruption -- other	ok	Lined up down kill line. Closed BOP and pressure tested RTTS plug, production riser, tie-back connector, WH and CH. Pressured up above RTTS to 50 bar/10min. Pumped 30 ltr from 10 to 50 bar. Bled back same.
10:45	11:00	236	interruption -- other	ok	Released RTTS plug, 92 ton up weight. Waited 3 minutes for rubber elements to retract. RIH and set RTTS plug below perforations in 13 3/8" csg at 150 mMD (mid packer element). Sat down 16 ton. Loss rate 1,2 m3/hr.
11:00	12:00	236	interruption -- other	ok	Pressure tested cement inside 13 3/8" casing. Pressured up below RTTS to 50bar/10min, OK. Pumped 10 ltrs from 10 bar to 50 bar, bled back same. Losses on TT, 1,2 m3/hr.
12:00	12:15	236	interruption -- other	ok	Released RTTS plug. Waited 3 minutes for rubber elements to retract.
12:15	12:30	98	interruption -- other	ok	POOH w/ RTTS plug and storm valve on 5 1/2" DP from 236 mMD to 98 mMD.
12:30	13:30	98	interruption -- other	ok	B/O storm valve. Inspected RTTS and storm valve. M/U storm valve to RTTS plug. Loss rate 1,2 m3/hr
13:30	13:45	226	interruption -- other	ok	RIH w/ RTTS plug on 5 1/2" DP from 98 mMD to 226 mMD.
13:45	14:15	226	interruption -- other	ok	Set RTTS plug at 141,7 mMD (above perforations in 13 3/8" csg) w/ 4 stnd 8 1/4" DC below. Losses stopped. Backed out from storm valve, 18 turns LH. Top storm valve at 134,34 mMD.
14:15	14:45	0	interruption -- other	ok	POOH with RTTS RT to surface.
14:45	15:15	0	interruption -- other	ok	Closed BSR and pressure tested RTTS plug, production riser, tie-back connector, WH and CH. Pressured up above RTTS to 50bar/10min. Volume pumped 30 ltr, bled back same.

15:15	15:30	0	interruption -- other	ok	R/B RTTS RT.
15:30	15:45	0	interruption -- other	ok	Cleaned and cleared drill floor.
15:45	16:00	0	plug abandon -- other	ok	Performed TBT for N/D BOP and surface riser.
16:00	16:15	0	plug abandon -- other	ok	Removed elevator and installed 25T chains to TDS bails.
16:15	16:45	0	plug abandon -- other	ok	Pulled master bushing and installed pad eyes in rotary. Attached chains to pad eyes
16:45	17:15	0	plug abandon -- other	ok	Observed 80 bar on B-annulus gauge. Investigated issue, faulty gauge. Opened B-annulus valve. Observed fluid running out due to utubing.
17:15	17:45	0	plug abandon -- other	ok	Drained surface riser. Adjusted BOP tensioners and carrier. Bled off diverter over-shot.
17:45	19:00	0	plug abandon -- other	ok	Disconnected tensioner pistons. Meanwhile: Prepared to pull diverter.
19:00	19:15	0	plug abandon -- other	ok	Performed TBT for pulling diverter
19:15	20:15	0	plug abandon -- other	ok	Continued disconnecting cylinders and cleaned up tools in the area.
20:15	22:00	0	plug abandon -- other	ok	Pulled diverter and R/B in set back. Pulled slick joint and L/O same.
22:00	22:15	0	plug abandon -- other	ok	Performed TBT for N/D surface HP riser.
22:15	23:45	0	plug abandon -- other	ok	Disconnected NT2 connector on surface HP riser. Cleaned and inspected stump.
23:45	00:00	0	plug abandon -- other	ok	Performed TBT for moving BOP

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	Hydraulic leakage from hose on AFT PRS