

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-28 00:00 - 2016-07-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	21
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- N/D BOP and surface riser
- Skidded rig to F-7

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	plug abandon -- other	ok	Skidded BOP from well center to test stump.
01:15	02:00	0	plug abandon -- other	ok	Removed scaffolding in moonpool
02:00	02:15	0	plug abandon -- other	ok	Performed TBT for removing hatches
02:15	03:45	0	plug abandon -- other	ok	Rigged up lifting equipment and removed hatch covers and split hatches from F-15.
03:45	04:00	0	plug abandon -- other	ok	Performed TBT for pulling surface HP riser
04:00	04:45	0	plug abandon -- other	ok	Rigged up lifting arrangement with double securing. Disconnected surface HP riser from multibowl and pulled riser to drill floor.
04:45	05:00	0	plug abandon -- other	ok	Installed master bushing
05:00	05:30	0	plug abandon -- other	ok	L/D surface HP riser. Cleaned seal face and protected same.
05:30	06:30	0	plug abandon -- other	ok	Installed hatches on F-15 and prepared to skid over to F-7.
06:30	07:15	0	plug abandon -- other	ok	M/U NT2 connector on test stump and removed scaffolding. Removed bridge from production unit to cantilever. Cleaned and cleared moonpool
07:15	09:00	0	plug abandon -- other	ok	Continued removing scaffolding in moonpool. Meanwhile: Pulled cement hoses from wellhead to moonpool. Loosened bolts on F-7 hatch. ***** End of reporting *****