

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-09-15 00:00 - 2016-09-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	22
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- Skidded cantilever to F-15 D
- N/U BOP
- Retrieved RTTS packer
- Attempted to pressure test OH to surface cement plug
- Cut 13 3/8" casing at 700m
- RIH with 13 3/8" EZSV plug

Summary of planned activities (24 Hours)

- Pressure test annulus cement
- Spot cement on top of 13 3/8" EZSV
- N/D BOP
- Skid rig to F-1 C

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:30	01:00	0	moving -- skid	ok	Completed pre-skid checks. Prepared to skid cantilever
01:00	01:15	0	moving -- skid	ok	Performed TBT for skidding cantilever
01:15	02:00	0	moving -- skid	ok	Skidded cantilever to F-15 D.
02:00	03:30	0	plug abandon -- other	ok	Removed hatch on F-15. Installed halfmoon hatch. Checked alignment.
03:30	04:00	0	plug abandon -- other	ok	Installed hi-pressure riser and M/U connector on WH.
04:00	06:15	0	plug abandon -- other	ok	Built scaffolding in moonpool.
06:15	07:00	0	plug abandon -- other	ok	Moved BOP to well center. Landed same on HP riser.
07:00	07:15	0	plug abandon -- other	ok	Performed TBT for N/U BOP with ongoing crew
07:15	09:00	0	plug abandon -- other	ok	N/U BOP. Meanwhile: Prepared tension cylinders. Installed tension cylinders.
09:00	09:30	0	plug abandon -- other	ok	Installed slipjoint.
09:30	10:00	0	plug abandon -- other	ok	Installed diverter
10:00	10:45	0	plug abandon -- other	ok	M/U slipjoint to BOP. Meanwhile: Filled well from trip tank. R/D chains and installed BX elevator and rotator.
10:45	11:00	0	plug abandon -- other	ok	Performed TBT for connector test. Meanwhile: Lined up to cement unit.
11:00	11:30	0	plug abandon -- other	ok	Performed connector test to 20/115 bar for 5/10 min.
11:30	11:45	0	plug abandon -- other	ok	Performed TBT for P/U and RIH with RTTS RT
11:45	12:15	4	plug abandon -- mechanical plug	ok	P/U and M/U the RTTS RT BHA. Checked and greased tool.
12:15	12:30	130	plug abandon -- other	ok	RIH w/ RTTS RT on 5 1/2" DP from surface to 130 m.
12:30	13:00	130	plug abandon -- mechanical plug	ok	M/U TDS and pumped 150 lpm / 5 bar. Recorded up/down weight 71/68 ton, set down 1 ton on RTTS. Rotate 22 turns. No pressure observed below RTTS.
13:00	13:15	130	plug abandon -- mechanical plug	ok	Released RTTS packer. Waited 10 min for packer elements to retract. Observed trip tank slowly decreasing, then leveling out.
13:15	13:30	130	plug abandon -- other	ok	Flowchecked well, 90 ltr loss over 15 min.
13:30	14:00	0	plug abandon -- other	ok	POOH w/ RTTS packer on 5 1/2" DP from 130 m to surface.
14:00	14:30	0	plug abandon -- mechanical plug	ok	L/D storm valve, RTTS RT and packer.
14:30	16:45	0	plug abandon -- other	ok	L/D 4 stands 8 1/4" DC, high torque needed to break connection, 130kNm.
16:45	17:00	0	plug abandon -- other	ok	Cleaned and cleared drill floor. Meanwhile: Performed TBT for pressure testing OH to surface cement plug
17:00	17:45	0	plug abandon -- other	ok	Attempted to pressure test OH to surface cement plug to 115 bar, pressure bled off after reaching 10 bar. Static losses 1,2 m3/hr.
17:45	18:00	0	plug abandon -- cut	ok	Performed TBT for cutting 13 3/8" casing.
18:00	18:30	0	plug abandon -- cut	ok	P/U and M/U 13 3/8" cutter BHA.
18:30	18:45	53	plug abandon -- cut	ok	RIH w/ 13 3/8" cutter BHA on 5 1/2" DP from surface to 53 m.
18:45	19:00	53	plug abandon -- cut	ok	Installed PS-21 slips.
19:00	20:00	694	plug abandon -- cut	ok	Continued RIH w/ cutter BHA on 5 1/2" DP from 53 m to 694 m. Avg. tripping speed 640 m/hr.
20:00	21:00	700	plug abandon -- cut	ok	Established paramters. Up/down weight 92/87 ton. 400 lpm / 34 bar, 500 lpm / 57 bar, 600 lpm / 76 bar. Positioned cutter at 700 mMD. Cut 13 3/8" casing, 600 lpm / 57 bar, 80 rpm. Pressure dropped, good indication of cut. Observed H2S gas at shaker, 11 ppm H2S in air, 52ppm in gas trap.
21:00	23:15	700	plug abandon -- cut	ok	Circulated 500 lpm / 52 bar through mud/gas separator due to H2S. Circulated until H2S out of well, pumped totally 72 m3. Treated return pits with H2S scavenger.
23:15	00:00	453	plug abandon -- cut	ok	POOH w/ cutter BHA on 5 1/2" DP from 700 m to 453 m. Avg. tripping speed 330 m/hr.