

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-10-17 00:00 - 2016-10-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	23
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- Skidded to F-15 D
- Displaced riser to clean SW
- Cut riser
- Pulled and cut Tensioner joint

Summary of planned activities (24 Hours)

- Pull production riser
- Install hatches and hole covers
- Skid cantilever to F-14

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
01:30	01:45	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Meanwhile: Performed TBT for skidding
01:45	02:30	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Meanwhile: Skidded cantilever to F-15 D
02:30	04:45	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Meanwhile: Removed hatch and hole covers. Performed TBT with ongoing crew Build scaffolding around hole openings
04:45	05:30	0	interruption -- wait	ok	Waited on weather to pull production riser Meanwhile: Installed scaffolding around hole openings in moonpool and WH Performed TBT for installing NT2 connector and P/U cutter BHA Cleaned shaker pits
05:30	06:00	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Significant wave height 5,1m Meanwhile: Installed NT2 connector on Multibowl
06:00	06:30	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Meanwhile: P/U Cutter BHA. Tested cutters on surface; Motor started at 100 lpm, knives opened at 200 lpm.
06:30	07:45	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Meanwhile: RIH with cutter assy, 2 std 5 1/2" DP and Multibowl RT Engaged Multibowl RT in Multibowl.
07:45	08:30	0	interruption -- waiting on weather	ok	Circulated out top layer of fluid column in riser to drain, 150 lpm / 3 bar. Reduced rate due to overflow in drain system. Took fluid sample for analyzing.
08:30	11:45	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Removed riser tension system. Cleared rig floor for riser equipment from previous wells.
11:45	12:00	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Meanwhile: Performed TBT for displacing riser to clean SW
12:00	13:30	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Meanwhile: R/U hoses from Multibowl to kill manifold in order to take returns to pit.
13:30	14:45	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Meanwhile: Removed boat collision stool Cleaned shakers and pits.
14:45	17:15	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser Significant wave height reduced from 4,7m to 4m Meanwhile: Continued removing boat collision stool
17:15	18:15	0	plug abandon -- other	ok	Attempted to displace riser to drain with 100 lpm / 3 bar. Leakage through Multibowl RT over the NT2 connector.
18:15	18:30	0	plug abandon -- other	ok	Increased flow rate to 1200 lpm / 60 bar. Less leakage. Displaced riser to clean SW.
18:30	18:45	0	plug abandon -- other	ok	R/D hoses from kill manifold.
18:45	19:00	0	plug abandon -- other	ok	Increased flow rate in steps to 2300 lpm / 80 bar. Cut production riser at 134,9 m. Significant wave height 3m

19:00	19:15	0	plug abandon -- other	ok	Performed TBT for removing hoses and valve outlets on Multibowl.
19:15	20:15	0	plug abandon -- other	ok	R/D hoses and valve outlets from Multibowl
20:15	20:30	0	plug abandon -- other	ok	Performed TBT for pulling inner string
20:30	21:15	0	plug abandon -- other	ok	Pulled Multibowl to drill floor. Disengaged Multibowl running tool and parked same in AFT PRS.
21:15	22:45	0	plug abandon -- other	ok	R/U false rotary and pulled inner string. R/B cutter BHA.
22:45	00:00	0	plug abandon -- other	ok	R/D false rotary. Installed Multibowl RT. Removed C-plate. Pulled Multibowl and Tensioner joint, cleaned riser on centralizer deck. Installed master bushing and elevator. Landed Tensioner joint onto elevator.