

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-10-18 00:00 - 2016-10-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	24
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- Cut and pulled production riser
- Skidded rig to F-14

Summary of planned activities (24 Hours)

- Cut and pull production riser on F-14
- Skid rig to F-12
- Cut and pull production riser on F-12

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	0	plug abandon -- other	ok	R/U cutting machine Cut Tensioner joint. Needed to change knives due to jamming. Significant wave height between 2,4m and 2,8 m R/D cutting machine
02:15	02:30	0	plug abandon -- other	ok	Performed TBT for L/O Tensioner joint and Multibowl.
02:30	02:45	0	plug abandon -- other	ok	R/U equipment for L/O Tensioner joint and Multibowl.
02:45	03:30	0	plug abandon -- other	ok	L/O Tensioner joint and Multibowl (Lift #1) Removed Multibowl RT and NT2 connector.
03:30	04:15	0	plug abandon -- other	ok	Removed handling tools and NT2 connector R/D elevator. Connected bails to manual elevator.
04:15	05:15	0	plug abandon -- other	ok	Pulled upper pup and splash zone joint (Lift #2), cleaned riser on centralizer deck. Installed elevator on masterbushing and landed off riser.
05:15	06:00	0	plug abandon -- other	ok	R/U cutting machine Cut riser. Significant wave height 2,1m. R/D cutting machine
06:00	06:15	0	plug abandon -- other	ok	L/O splash zone joint (Lift #2).
06:15	06:45	0	plug abandon -- other	ok	Pulled riser (Lift #3) Installed master bushing and elevator. Landed off riser onto elevator.
06:45	07:15	0	plug abandon -- other	ok	R/U cutting machine Cut riser joint. Significant wave height 1,6m. R/D cutting machine. Meanwhile: Performed TBT for L/O riser joint.
07:15	08:00	0	plug abandon -- other	ok	Pulled riser (Lift #4). Cleaned off marine growth on centralizer deck. Installed master bushing and elevator. Landed riser onto elevator. Riser out of splash zone at 0800.
08:00	08:30	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine
08:30	09:00	0	plug abandon -- other	ok	L/O riser joint (Lift #4). Pulled riser (Lift #5). Cleaned off marine growth. Installed master bushing and elevator. Landed off riser onto elevator.
09:00	09:45	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine.
09:45	10:15	0	plug abandon -- other	ok	L/O riser joint (Lift #5). Pulled riser (Lift #6). Cleaned off marine growth. Installed master bushing and elevator. Landed off riser onto elevator.
10:15	11:00	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine Meanwhile: Performed TBT for installing hatches
11:00	11:30	0	plug abandon -- other	ok	L/O riser joint (Lift #6) L/O last joint (Lift #7)
11:30	11:45	0	plug abandon -- other	ok	Installed hatches. Removed scaffolding **** END OF REPORT ****