

Summary report

Wellbore: 15/9-F-1

Period: 2007-12-01 00:00 - 2007-12-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	82
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	226
Depth mTVD:	226
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Skidded rig to F-1. Picked up and RIH with 36" holeopener BHA. Drilled 36" hole from seabed to 226 m MD. Displaced hole to 1,40 sg WBM. POOH with 36" holeopener BHA. Racked back BHA. Laid down DC, MWD and holeopener. Transferred tension cylinder to Centralizer deck. Performed FG inspection of derrick.

Summary of planned activities (24 Hours)

Run 30" conductor to 221 m MD. Cement conductor. WOC.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
04:30	04:45	0	moving -- skid	ok	Held toolbox talk prior to skidding rig from F-9 to F-1.
04:45	06:00	0	moving -- skid	ok	Skidded rig port. Started to skid rig/cantilever forward.
06:00	08:15	0	moving -- skid	ok	Skidded rig/cantilever forward to slot F-1. Picked up stabd of drillpipe and ran through F-1 slot. Checked alignment over slot and made adjustments accordingly. Built scaffolding around F-1 wellslot. Installed 2nd hatch in moonpool.
08:15	08:30	0	drilling -- trip	ok	Held toolbox talk prior to picking up 36" holeopener BHA.
08:30	09:30	9	drilling -- trip	ok	Picked up 36" x 26" x 17 1/2" holeopener and hung off in RT. Removed dog collar on drill guide bushing. Made up holeopener to BHA.
09:30	10:15	133	drilling -- drill	ok	Made up DC and ran in with 36" holeopener BHA to 133 m MD.
10:15	10:45	144	drilling -- drill	ok	While observing with ROV, stabbed BHA into funnel at 140 m MD. Tagged seabed at 144,3 m with 5 MT WOB.
10:45	11:00	145	drilling -- drill	ok	Washed down from 144 m to 145 m with 1000 lpm.
11:00	15:00	165	drilling -- drill	ok	Drilled 36" hole section from 145 m to 165 m MD with reduced drilling parameters : Flow 600-1000 lpm / Rotation 10-25 rpm / WOB 1-3 MT / Torque 3-16 kNm. ROV observed th at drill guide bushing landed in funnel. Survey at 165 m MD 0,21 deg. High torque and excessive rattling in string from 160-165 m MD.
15:00	22:30	226	drilling -- drill	ok	Drilled 36" hole section from 165 m to 17 1/2 TD at 226 m MD / 36" TD at 223 m MD. Drilling parameters : Flow 4100-4400 lpm / Rotation 70-90 rpm / WOB 1-3 MT / Torque 5-7 kNm. Swept hole with 20 m3 hi-vis before connection. Performed survey every 10 m. Final survey at 226 m MD 0,18 deg.
22:30	23:00	226	drilling -- circulati ng conditioning	ok	Circulated hole clean by pumping 1,5 x hole volume of seawater while reaming with 10 rpm.
23:00	23:15	226	drilling -- circulati ng conditioning	ok	Pumped 25 m3 hi-vis sweep followed by 60 m3 seawater at 4400 lpm. Mechanical popoff on mudpump #3 triggered unintentionally, no pressure spike observed. Discussed situation. Decided to continue operations and displace to 1,40 sg mud using only one mudpump.
23:15	00:00	226	drilling -- circulati ng conditioning	ok	Displaced hole from seawater to 1,40 sg WBM pumping with a limited rate of 2200 lpm.

Drilling Fluid

Sample Time	20:00
Sample Point	Reserve pit
Sample Depth mMD	200
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	123
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	

Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
150.2	-999.99	.21	-999.99	
160.5	-999.99	.18	-999.99	
170	-999.99	.14	-999.99	
179.8	-999.99	.09	-999.99	
189.7	-999.99	.04	-999.99	
198.5	-999.99	.28	-999.99	
210.7	-999.99	.18	-999.99	