

Summary report

Wellbore: 15/9-F-1

Period: 2007-12-02 00:00 - 2007-12-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	2
Days Ahead/Behind (+/-):	.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	226
Depth mTVD:	226
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Rigged up conductor handling equipment. Ran 30" conductor and innerstring. Made elevation measurements of wellhead housing. Made attempt to run conductor centralizing pistons - nogo - broke ROV handle on bank#1. Attempted to perform cement job, but got problems with bulk transfer system. Circulated out cement. Re-started cement operation.

Summary of planned activities (24 Hours)

Cement 30" conductor. WOC. Release CART and POOH with landing string. Skid rig to F-14.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	226	drilling -- circulating conditioning	ok	Continued to displace well to 1,40 sg WBM with limited rate of 2200 lpm. Pumped a total of 95 m3 1,40 sg WBM.
00:15	00:45	215	drilling -- drill	ok	POOH with 36" holeopener BHA from 226 m to 215 m MD. Observed 10 MT overpull at 215 MD. Pipe free to move down. Applied 5 rpm rotation and pulled through thightspot while rotating. Stopped rotating at 213 m MD and continued pulling, no excessive drag observed.
00:45	01:30	150	drilling -- drill	ok	POOH with 36" holeopener BHA from 213 m to 150 m MD on 5 1/2" HWDP. Topped up well with 5 m3 1,40 sg WBM pumping at 1000 lpm.
01:30	02:00	128	drilling -- drill	ok	Pulled 36" holeopener through template funnel to 128 m MD. Pumped 20 m3 seawater at 1800 lpm to clean string and surface lines.
02:00	04:15	10	drilling -- drill	ok	Pulled and racked back BHA. Broke out and laid down 9 3/4" DC and MWD.
04:15	05:00	0	drilling -- tripping	ok	Laid out 36" x 26" x 17 1/2" holeopener and prepared for backload.
05:00	05:45	0	drilling -- drill	ok	Transported 1 x tension cylinder from drillfloor to Centralizer deck using tugger. Performed FG-check in derrick.
05:45	06:00	0	drilling -- casing	ok	Held toolbox talk prior to rigging up 30" conductor handling equipment.
06:00	07:00	0	drilling -- casing	ok	Removed drilling bails and elevator. Installed conductor bails and elevator. Brought conductor running equipment to riigfloor.
07:00	07:30	0	drilling -- casing	ok	Held toolbox talk prior to running conductor.
07:30	08:00	0	drilling -- casing	ok	Removed masterbsuhing and installed 30" conductor inserts in rotary.
08:00	09:15	20	drilling -- casing	ok	Picked up float shoe and hung off. Picked up conductor joint and made up to shoe. Filled shoe and checked for flowthrough - ok.
09:15	11:30	68	drilling -- casing	ok	Ran 30" conductor from 20 m to 68 m MD.
11:30	13:00	68	drilling -- casing	ok	Held toolbox talk prior to changing handling gear. Changed from conductor bails/elevator/insert to 5 1/2" handling equipment.
13:00	15:15	82	drilling -- casing	ok	Held toolbox talk prior to picking up 30 conductor housing. Made up conductor housing to conductor, applied 33000 ft lbs m/u torque. Ran in with conductor to 82 m MD. Installed C-plate in rotary and landed conductor. Removed handling CART. Filled 30" conductor with 14 m3 seawater. Meanwhile held toolbox talk for running innerstring.
15:15	17:15	82	drilling -- casing	ok	Installed C-plate on top of conductor housing. Ran 7 ea 4 3/4" aluminum innerstring joints inside conductor. Installed centralizer on joint #2. Changed seals on running CART. Made up CART to innerstring. Installed inclinometer and fillup valve handle on CART. Reading on inclinometer : pitch 0,3 / roll 0,1.
17:15	17:30	82	drilling -- casing	ok	Landed CART in conductor housing and made up to same by 5 lefthand turns.
17:30	18:15	85	drilling -- casing	ok	Picked up conductor and removed C-plate in rotary. Ran conductor below rotary and installed masterbushing, hung off on slips.
18:15	19:15	112	drilling -- casing	ok	Picked up 5 1/2" DP double and RIH with conductor. Guided conductor through Centralizer deck using sling and chainhoist.
19:15	20:00	138	drilling -- casing	ok	Ran in hole with 30" conductor on dedicated landing string to 138 m MD to put top of conductor below sealevel. Filled conductor with with 16 m3 seawater at 2000 lpm. Hookload after filling 110 MT.
20:00	21:30	221	drilling -- casing	ok	Stabbed conductor into guide funnel while observing with ROV. Ran in with conductor to 221 m MD and landed 10 cm below 112,88 m mark on pipe relative to Centralizer deck. Meanwhile engaged hotstab in bank #1 on template base and shifted handle to "on". Hookload at TD 100 MT, no excessive drag observed in hole.
21:30	21:45	221	drilling -- casing	ok	Made digiquartz measurement indicating that conductor housing F-1 was 45 mm higher than reference well F-7.
21:45	22:00	221	drilling -- casing	ok	Adjusted height of conductor by comming down 3 cm. Made new digiquartz measurement indicating F-1 25 mm higher than reference well F-7 - ok. Read inclinometer on CART : pitch 0,3 / roll 0,11.
22:00	00:00	221	drilling -- casing	ok	Attempted to pressure up on hotstab to energize centralizing pistons in funnels - nogo - observed that hotstab was leaking / rapid pressure bleed off. Worked hotstab further in and re-attempted pressuring up. Correct indications on pump with regards to volume and steady 2000 psi pressure on pump, but no movment of pistons could be observed. Attempted to move handle which was bent and fell off. Discussed situation. Decided to go ahead with cement job.
Meanwhile leaktested lineup from cement unit to lo-torque to 200 bar / 10 min - ok.					

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
1	17.5 in	XR-ODVC	115	Smith International	9.9	144	144			8.3	8.3	82	9.9

1	36 in	HOLEOPE N	435X	Smith Red Baron	9.9	144	144			8	8	79	9.9
---	-------	--------------	------	-----------------	-----	-----	-----	--	--	---	---	----	-----

Drilling Fluid

Sample Time	21:00
Sample Point	Reserve pit
Sample Depth mMD	-999.99
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	121
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Casing Liner Tubing

Start Time	05:45	05:45
End Time	00:15	00:15
Type of Pipe	Casing	Casing
Casing Type	Top	Top
Outside diameter (in)	30	30
Inside diameter (in)	28	
Weight (lbm/ft)	309.7	456.6
Grade	X-52	X-65
Connection	ABB ST-2 FB	ABB RL-4HC
Length (m)	67.9	13.2
Top mMD	153	139.8
Bottom mMD	220.9	153
Description	30" Conductor run	30" Conductor run
Comment		