

Summary report

Wellbore: 15/9-F-1

Period: 2013-07-21 00:00 - 2013-07-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	226
Depth mTVD:	226
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.9
Depth At Last Casing mTVD:	220.9

Summary of activities (24 Hours)

Skidded rig 2.1 m port to position well center above slot F-1

Summary of planned activities (24 Hours)

Position well center above well slot F-1. P/U and M/U 26" mud motor steerable BHA and RIH. Wash down and tag top of cement. Drill out and clean out 30" X52, 309.7 # conductor shoe and ratehole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
23:00	00:00	0	moving -- skid	ok	Held tool box talk. Skidded rig 2.1 m port.

Drilling Fluid

Sample Time	01:20	23:59
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	221	221
Fluid Type	KCl/Polymer/GEM	KCl/Polymer/GEM
Fluid Density (g/cm3)	1.35	1.35
Funnel Visc (s)	100	100
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	25	19
Yield point (Pa)	13	14
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		