

Summary report

Wellbore: 15/9-F-1

Period: 2013-07-22 00:00 - 2013-07-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	226
Depth mTVD:	226
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.9
Depth At Last Casing mTVD:	220.9

Summary of activities (24 Hours)

Skidded rig to slot F-1 and serviced drilling equipment. P/U and M/U 26" mud motor steerable BHA. Drilled out excess cement, 30" conductor float and rat hole.

Meanwhile:

Filled X-mas tree with MEG and pressure tested tree cap to 30/200 bar for 5/10 min.

Pressure tested SV to 30/200 bar for 5/10 min

Bullheaded fluid train: 3m3 MEG, 6.6 m3 Packer fluid and 1.2 MEG m3

Inflow tested SCSSSV for 30 min.

Futher testing suspended untill F-1 below SCSSSV.

Summary of planned activities (24 Hours)

Drill and orientate 26" hole

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	moving -- skid	ok	Skidded rig 2.95 m total port and positioned well center above slot F-1.
00:30	06:00	0	drilling -- other	ok	Changed out topdrive saver sub and leak tested wash pipe. Changed handling equipment and cleared rig floor of excess equipment.
					Meanwhile: Prepared 26" steerable BHA.
06:00	12:15	36	drilling -- trip	ok	P/U and M/U 26" mud motor steerable BHA to 36 m. Plugged-in MWD tools. Observed communication problems between Bi-communicational pulse module a nd gyro sub.
12:15	14:15	0	interruption -- repair	ok	Troubleshoot tool communication failure.
14:15	17:15	103	drilling -- trip	ok	P/U and M/U 26" mud motor steerable BHA to 103 m. *ROV in for close cover.
17:15	17:45	130	drilling -- trip	ok	RIH with 26" BHA on 5 1/2" HWDP from 103 m to 130 m and removed debris cap from cuttings transport system. *ROV in for close cover.
17:45	18:00	145	drilling -- trip	ok	RIH with 26" BHA on 5 1/2" HWDP from 130 m to 145 m inside 30" conductor.
18:00	19:15	145	drilling -- other	ok	R/U gyro wireline sheaves and wire
19:15	19:30	184	drilling -- trip	ok	RIH with 26" BHA on 5 1/2" HWDP from 145 m to 184 m.
19:30	19:45	212	drilling -- trip	ok	RIH with 26" BHA on 5 1/2" DP from 184 m to 212 m.
19:45	20:00	212	drilling -- trip	ok	Recorded Up/Dn weight, 98/95 MT and established washing parameters with 2500 lpm, 3 bar, 20 rpm, 3 kNm.
20:00	20:15	217	drilling -- trip	ok	Washed down from 212 m and tagged TOC at 217 m with 2 MT.
20:15	00:00	226	drilling -- drill	ok	Drilled out cement, float and rat hole from 217 m to 226 m with 3500 lpm, 85 bar, WOB 1-2 MT, 60 rpm, 3-6 kNm.

Drilling Fluid

Sample Time	03:20	14:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	238	221
Fluid Type	KCl/Polymer/GEM	Spud Mud
Fluid Density (g/cm3)	1.35	1.03
Funnel Visc (s)	100	120
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		

Plastic visc. (mPa.s)	23	-999.99
Yield point (Pa)	13.5	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		