

Summary report

Wellbore: 15/9-F-1

Period: 2013-07-23 00:00 - 2013-07-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	107
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	333
Depth mTVD:	333
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.9
Depth At Last Casing mTVD:	220.9

Summary of activities (24 Hours)

Cleaned out rat hole and reamed same 3 times. Drilled and orientated 26" hole from 226 m to 333 m.

Meanwhile:
Inflow tested HMW for 10 min.
Inflow tested MMV for 10 min.
Installed 2" blind cap on KVV
Pressure test X-mass tree KVV cap and KVV to 35/200 bar for 5/10 min.
Re-established permanent instrumentation.

Well F-11 Handover to production 23/07-2013 at 20:00 hrs.

Summary of planned activities (24 Hours)

Drill and orientate 26" hole to 950 m

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	219	drilling -- drill	ok	Cleaned out rat hole and reamed same 3 times with 3500 lpm, 85 bar, 60 rpm, 0-1 kNm.
00:30	02:30	219	drilling -- other	ok	Run wireline gyro. Orientated mud motor tool face and retrieved gyro. Meanwhile: Torque-up wash pipe connection.
02:30	05:30	252	drilling -- drill	ok	Established drilling parameters. Drilled and orientated 26" hole from 226 m to 252 m with 2500-3000 lpm, 60-70 bar, WOB 10-14 MT, Average ROP 10 m/hr. *Drilled new formation at 02:50 hrs.
05:30	07:00	238	drilling -- other	ok	R/U and run wireline gyro. Recorded single shot gyro and R/D wireline.
07:00	15:45	292	drilling -- drill	ok	Drilled and orientated 26" hole from 252 m to 292 m with 4500 lpm, 140 bar, 90 rpm 8-15 kNm, WOB 5-10 MT, Average ROP 5 m/hr, Slid/rotation ratio 35/65 %
15:45	16:30	292	drilling -- survey	ok	Inspected top drive. Observed oil leak on oil cooler. Recorded on bottom survey.
16:30	19:15	211	interruption -- repair	ok	POOH with 26" BHA on 5 1/2" DP from 292 m to 211 m inside 30" conductor. Isolated drill floor equipment and changed out leaking fitting on top drive. Meanwhile Completed testing of X-mass tree on F-11.
19:15	19:30	280	interruption -- repair	ok	RIH with 26" BHA on 5 1/2" DP from 211 m to 280 m. Recorded 5 MT down weight.
19:30	20:00	292	drilling -- trip	ok	Worked string pass restriction from 280 m to 292 m with 3000 lpm, 65 bar, 30 rpm, 7 -14 kNm.
20:00	22:45	323	drilling -- drill	ok	Drilled 26" hole from 292 m to 323 m with 4500 lpm, 145 bar, 90 rpm, 4-8 kNm, WOB 3 MT, Average ROP 11 m/hr.
22:45	00:00	333	drilling -- drill	ok	Orientated tool face. Drilled and orientated 26" hole from 323 m to 333 m with 4500 lpm, 135 bar, WOB 1-7 MT, Average ROP 10 m/hr.

Drilling Fluid

Sample Time	03:45	14:30
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	360	281
Fluid Type	KCl/Polymer/GEM	Spud Mud
Fluid Density (g/cm3)	1.35	1.03
Funnel Visc (s)	110	120
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		

Viscometer tests		
Plastic visc. (mPa.s)	23	-999.99
Yield point (Pa)	13.5	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		