

Summary report

Wellbore: 15/9-F-1

Period: 2013-07-24 00:00 - 2013-07-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	282
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	614.9
Depth mTVD:	615
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.9
Depth At Last Casing mTVD:	220.9

Summary of activities (24 Hours)

Drilled and oriented 26" hole from 333m MD to 615m MD.

Summary of planned activities (24 Hours)

Drill and orient 26" hole to section TD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	08:00	413	drilling -- drill	ok	Drilled and orientated 26" hole from 333 m to 413m with 3500 lpm, 95 bar, 60 rpm, 7-9 kNm, WOB 3-8 MT, ROP drilling : 30 m/hr. Pumped 10m3 hi-visc sweep every 15m. Recorded survey on every single.
08:00	10:00	413	interruption -- other	ok	Made several attempts to take survey with MWD gyro - no go.
10:00	10:15	413	drilling -- drill	ok	Performed prejob meeting prior to rig up to run wireline gyro.
10:15	11:00	413	formation evaluation -- log	ok	Rigged up to run wireline gyro and performed survey.
11:00	12:00	441	drilling -- drill	ok	Drilled and orientated 26" hole from 413 m to 441m with 3700lpm, 115bar, 0-60 rpm, 2-6 kNm, WOB 5-10 MT, ROP drilling : 50 m/hr. Pumped 10m3 hi-visc sweep every 15m. Recorded survey on every stand with wireline gyro.
12:00	12:45	441	interruption -- other	ok	Attempted to perform MWD gyro survey 2 times - no go.
12:45	00:00	615	drilling -- drill	ok	Drilled and orientated 26" hole from 441m to 615m with 3700-4000lpm, 117-132bar, 0-60 rpm, 6-14 kNm, WOB 5-8 MT, ROP drilling: 35 m/hr. ROP sliding: 25 m/hr Pumped 10m3 hi-visc sweep every 15m. Recorded survey on every stand with wireline gyro.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	36		service equ -- special service equ	0	00:00	Communication failure due to lag of training on new tool
00:00	292		hoisting equ -- top drive	0	00:00	While drilling 26 inch hole a leak was observed on the top drive. No spill to environment Drilling was stopped. POOH two stands to inside 30 inch conductor shoe. Inspected top drive and changed out fitting. Resumed operations.

Drilling Fluid

Sample Time	15:00
Sample Point	Reserve pit
Sample Depth mMD	494
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	120
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	

High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
237.6	237.6	1.84	302.24	
251.1	251.1	1.91	304.7	
264.9	264.9	2.47	305.76	
279.2	279.2	2.05	306.81	
292.7	292.7	1.8	304	
302.8	302.8	1.13	330.72	
315.5	315.5	1.41	333.18	
332.2	332.1	2.4	314.19	
342.2	342.1	2.78	301.18	
358.5	358.4	3.3	293.1	
378	377.9	3.07	298.6	
414.8	414.6	3.3	293.64	
455.4	455.2	3.07	291.77	
495.4	495.1	2.84	289.46	
535.6	535.3	2.77	292.12	
575.8	575.4	3.06	286.09	