

Summary report

Wellbore: 15/9-F-1

Period: 2013-07-28 00:00 - 2013-07-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	12
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1355
Depth mTVD:	1343
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.9
Depth At Last Casing mTVD:	220.9

Summary of activities (24 Hours)

Pulled out of hole with 26" bottom hole assembly from 250m MD and laid down same to deck.
Rigged up to run casing.
Waited on weather.

Summary of planned activities (24 Hours)

Run 20" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	221	drilling -- trip	ok	Pulled out of hole with 26" bottom hole assembly from 250m MD to 221m MD. Meanwhile: Commenced shutting down producing wells F-11, F-12 and F-14.
00:15	01:15	221	drilling -- trip	ok	Topped up hole with 1.35 sg KCl water based mud. Serviced top drive and drill floor equipment. Greased dolly.
01:15	05:00	51	drilling -- trip	ok	Pulled out of hole and laid down 26" bottom hole assembly from 221m MD to 51m MD.
05:00	06:00	51	drilling -- trip	ok	Downloaded MWD.
06:00	09:00	0	drilling -- trip	ok	Pulled out of hole and laid down 26" bottom hole assembly from 51m MD to deck.
09:00	11:30	0	drilling -- casing	ok	Removed CTS from 30" conductor. Installed cap on top of conductor. Connected control and cement hoses. Installed storm line sheave. Racked back cement head in derrick.
11:30	13:45	0	drilling -- casing	ok	Performed prejob meeting prior to rig up to run 20" casing.
13:45	19:00	0	drilling -- casing	ok	Rigged up to run casing. Installed casing tong, removed drilling bails and elevator. Made up lafleur. Installed casing bails and elevator.
19:00	00:00	0	interruption -- waiting on weather	ok	Waited on weather. Cranes down due to wind speed above 40 knots. Meanwhile: Function tested rig up, slips, elevator, tongs and HTS.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	413		service equ -- special service equ	0	00:00	MWD gyro tool not responding.
00:00	441		service equ -- special service equ	0	00:00	MWD gyro tool not responding.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
2	26 in	VG-1	115	Hughes Christensen	45.4	223	223			24.9	23.7	1138.5	48

Drilling Fluid

Sample Time	14:00	23:59
Sample Point	Flowline	Reserve pit
Sample Depth mMD	-999.99	-999.99
Fluid Type	Seawater	KCl/Polymer/GEM
Fluid Density (g/cm3)	1.03	1.35
Funnel Visc (s)	-999.99	110
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		

Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	28
Yield point (Pa)	-999.99	11.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		