

Summary report

Wellbore: 15/9-F-1

Period: 2013-07-29 00:00 - 2013-07-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	13
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1355
Depth mTVD:	1343
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.9
Depth At Last Casing mTVD:	220.9

Summary of activities (24 Hours)

Waited on weather.
Ran 20" casing to 515m MD.

Summary of planned activities (24 Hours)

Run and land 20" casing.
Circulate 2 x bottoms up prior to cementing.
Cement 20" casing.
Rig up to run high pressure drilling riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	interruption -- waiting on weather	ok	Waited on weather. Cranes down due to wind speed above 40 knots.
01:15	02:00	0	drilling -- casing	ok	Picked up shoe joint from deck and set it in slips. Installed dog collar and verified float by hosing water through it.
02:00	11:30	0	interruption -- repair	ok	Troubleshoot elevator, not able to function open position. Laid out 20" shoe joint and weatherford elevator. Rigged up BX3 elevators and rotator.
11:30	11:45	0	drilling -- casing	ok	Performed prejob meeting prior to running 20" casing.
11:45	12:00	0	drilling -- casing	ok	Picked up and backup shoe joint and landing joint from deck and made up with tread lock. Verified floats by hosing water through it.
12:00	16:15	138	drilling -- casing	ok	Ran in hole with 20" casing from 25m MD to 138m MD.
16:15	17:00	138	drilling -- casing	ok	Attempted to stab 20" casing into 30" conductor - no go. Rigged up chain hoists and guided 20" casing into 30" conductor.
17:00	17:45	176	drilling -- casing	ok	Performed DROPS check of top drive.
17:45	00:00	515	drilling -- casing	ok	Ran 20" casing from 176m MD to 515 m. Average running speed: 4.5 joints / hr. Observed 20MT weight at 504-510m MD

Casing Liner Tubing

Start Time	13:45	13:45	13:45	13:45
End Time	16:00	16:00	16:00	16:00
Type of Pipe	Casing	Casing	Casing	Casing
Casing Type	Top	Top	Top	Top
Outside diameter (in)	20	20	20	20
Inside diameter (in)	18.73	18.73	18.73	18.73
Weight (lbm/ft)	133	133	133	133
Grade	N-80	N-80	N-80	N-80
Connection	TenarisER	TenarisER	TenarisER	TenarisER
Length (m)	10.02	1174.43	12.51	12.33
Top mMD	139.1	149.1	1323.53	1336.04
Bottom mMD	149.12	1323.53	1336.04	1348.37
Description	Run 20" casing	Run 20" casing	Run 20" casing	Run 20" casing
Comment				