

Summary report

Wellbore: 15/9-F-1

Period: 2013-07-30 00:00 - 2013-07-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	14
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1355
Depth mTVD:	1343
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Ran 20" casing from 515m MD to 1348m MD and landed wellhead.
Cemented casing.

Summary of planned activities (24 Hours)

Releasing CART
Jetting wellhead area with CART
POOH with CART
R/U for running HPDR

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	08:45	1198	drilling -- casing	ok	Ran 20" casing from 515m MD to 1198m MD. Average running speed: 6.5 joints / hr.
08:45	09:00	1198	drilling -- casing	ok	Performed prejob meeting prior to pick up and make up 18 3/4" wellhead.
09:00	09:45	1198	drilling -- casing	ok	Laid out weatherford circulating tool. Changed out to 5 1/2" handling equipment.
09:45	10:30	1213	drilling -- casing	ok	Picked up and made up 18 3/4" wellhead to 20" casing. Prepared wellhead for running in hole.
10:30	11:15	1213	drilling -- casing	ok	Changed out PS30 slips and installed master bushings.
11:15	11:30	1213	drilling -- casing	ok	Performed prejob meeting prior to rigging down weatherford casing tong.
11:30	14:00	1213	drilling -- casing	ok	Rigged down weatherford casing equipment and laid out to deck.
14:00	16:00	1335	drilling -- casing	ok	Ran in hole with 20" casing on 5 1/2" heavy weight drill pipe from 1213m MD to 1312m MD. At 1312m MD, observed 15MT weight. Established circulation in stages to 1500 lpm and 39 bar. Washed down with 20" casing on 5 1/2" heavy weight drill pipe from 1312m MD to 1335m MD.
16:00	16:30	1335	drilling -- casing	ok	Made up cement stand to 5 1/2" heavy weight drill pipe.
16:30	16:45	1348	drilling -- casing	ok	Washed in hole with 20" casing at 1500 lpm and 40 bar from 1335m MD to 1348m MD. Landed and locked wellhead. Confirmed wellhead latched by applying 20MT overpull.
16:45	20:00	1348	drilling -- casing	ok	Circulated 2 x bottoms up with 2300 lpm and 18-27 bar. Meanwhile: Performed prejob meeting prior to performing cement job.
20:00	00:00	1348	drilling -- casing	ok	Closed IBOP and applied 30 bar above. Opened lo-torque and dropped ball. Mixed and pumped 304m3 1.56sg lead slurry and 30m3 1.92sg tail slurry.

Drilling Fluid

Sample Time	20:00
Sample Point	Flowline
Sample Depth mMD	-999.99
Fluid Type	Seawater
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	

High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	