

Summary report

Wellbore: 15/9-F-1

Period: 2013-07-31 00:00 - 2013-08-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	15
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1355
Depth mTVD:	1343
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Cemented 20" casing.
Released casing running tool, pulled out of hole with same and laid out.
Rigged up to run high pressure drilling riser.
Ran high pressure drilling riser to 45m MD.

Summary of planned activities (24 Hours)

Run high pressure drilling riser.
Make up BOP joint and claxton tool.
Land and connect riser.
Fill riser and pressure test.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	1348	drilling -- casing	ok	Continued mixing and pumping 304m3 1.56sg lead slurry and 30m3 1.92sg tail slurry. Meanwhile: Made ready equipment for running high pressure drilling riser. Tranfered claxton tool to drill floor and attached sub. Performed general maintenance and house keepin g.
02:30	04:00	1348	drilling -- casing	ok	Dropped top dart and pumped 1200 liters behind with cement unit. Observed top wiper plug sheared out with 145 bar. Closed lo-torque and opened IBOP. Displaced cement with 9 669 strokes (theoretical volume + 1/2" shoetrack. Used 97% pump efficiency). No bump observed. Final circulating pressure observed was 60 bar at 1400 lpm.
04:00	04:30	1348	drilling -- casing	ok	Lined up down to cement unit. Bled back 540 liters to cement unit. Observed for backflow for 15 minutes - no backflow observed.
04:30	05:30	1348	drilling -- casing	ok	Isolated drilling equipment for manriding. Removed control lines and cement hose from cement head.
05:30	06:15	130	drilling -- casing	ok	Released overpull on running tool to neutral weight. Released 18 3/4" wellhead running tool by to turning 5 times clockwise. Pulled same above wellhead.
06:15	07:00	130	drilling -- casing	ok	Racked back cement stand in derrick. Dropped 2 x wash balls into string. Made up new stand.
07:00	07:45	130	drilling -- casing	ok	Jetted area around wellhead with 3000 lpm and 8 bar.
07:45	08:45	0	drilling -- casing	ok	Pulled out of hole with 18 3/4" wellhead running tool on 5 1/2" heavy weight drill pipe from 130m MD. Laid out same to cantilever.
08:45	09:30	0	drilling -- casing	ok	Laid out claxton running tool to cantilever.
09:30	10:30	0	drilling -- bop/wellhead eq uipment	ok	Broke out cement stand and laid out same to cantilever. Made up single 5 1/2" heavy weight drillpipe and racked back stand.
10:30	10:45	0	drilling -- bop/wellhead eq uipment	ok	Performed prejob meeting prior to start rig up to run high pressure drilling riser.
10:45	12:00	0	drilling -- bop/wellhead eq uipment	ok	Picked up and made up riser spider. Installed in rotary and function tested same.
12:00	19:15	0	drilling -- bop/wellhead eq uipment	ok	Rigged up to run high pressure drilling riser. Ran wellhead guide funnel and installed same in wellhead. Installed sheave and holdback lines. Installed tension ring on F-1 and teflon centralizers. Serviced top drive and installed VX gasket on wellhead.
19:15	19:30	0	drilling -- bop/wellhead eq uipment	ok	Performed prejob meeting prior to start picking up and run heavy weight drilling riser.
19:30	20:00	12	drilling -- bop/wellhead eq uipment	ok	Picked up TBC / stress joint and ran through rotary, landed same in spider.
20:00	21:30	21	drilling -- bop/wellhead eq uipment	ok	Picked up lower riser pup joint. Prepared seal faces on joint connection and made up same.
21:30	22:30	35	drilling -- bop/wellhead eq uipment	ok	Function tested TBC in moonpool - ok. Verified valve positions.
22:30	00:00	50	drilling -- bop/wellhead eq uipment	ok	Picked up and made up intermediate riser joint #4.

Drilling Fluid

Sample Time	21:00
Sample Point	Flowline
Sample Depth mMD	-999.99
Fluid Type	Seawater
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	

Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	