

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-04 00:00 - 2013-08-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	19
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	162
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1517
Depth mTVD:	1502
Plug Back Depth mMD:	
Depth at formation strength mMD:	1358
Depth At Formation Strength mTVD:	1345.9
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Ran in hole with 17 1/2" bottom hole assembly from 50m to 1322m.
Drilled out cement and shoe track in 20" casing from 1322m to 1349m. Displaced hole to 1.40 sg oil based mud while drilling out shoe track.
Cleaned out rat hole and drilled 3 meters new formation to 1358m.
Performed FIT to 1.55 sg.
Drilled and oriented 17 1/2" hole from 1358m to 1510m.

Summary of planned activities (24 Hours)

Drill and orient 17 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:30	0	drilling -- trip	ok	Picked up and made up 17 1/2" bottom hole assembly from 50m to 109m.
03:30	03:45	0	drilling -- other	ok	Changed to 5 1/2" handling equipment.
03:45	04:15	230	drilling -- trip	ok	Ran in hole with 17 1/2" bottom hole assembly on 5 1/2" heavy weight drill pipe from 109m to 230m.
04:15	06:30	1000	drilling -- trip	ok	Ran in hole with 17 1/2" bottom hole assembly on 5 1/2" drill pipe from 230m to 1000m.
06:30	07:30	1000	drilling -- other	ok	Performed choke drill with both crews.
07:30	08:15	1281	drilling -- trip	ok	Ran in hole with 17 1/2" bottom hole assembly on 5 1/2" drill pipe from 1000m MD to 1281m MD.
08:15	09:00	1321	drilling -- trip	ok	Engaged top drive. Washed in hole from 1281m MD to 1321m MD. Tagged hard cement at 1321m MD with 10MT.
09:00	13:00	1355	drilling -- drill	ok	Drilled cement in shoetrack from 1321m MD to 1348m MD with 3800 lpm, 120 bar, 60-80 rpm and 8-16 kNm. Drilled and reamed through shoe and rat hole from 1348m MD to 1355m MD. Displaced hole to 1.40 sg oil based mud while drilling shoe track.
13:00	13:30	1358	drilling -- drill	ok	Drilled 3 meters of new formation from 1355m MD to 1358m MD with 4200 lpm, 229 bar, 60 rpm and 7-11 kNm.
13:30	14:00	1358	drilling -- circulating conditioning	ok	Circulated and conditioned mud prior to perform FIT with 4200 lpm and 227 bar.
14:00	15:15	1358	formation evaluation -- rft/fitt	ok	Closed upper pipe rams. Performed FIT to 1.55 sg at 1358m MD with 1.40 sg oil based mud by applying 22 bar.
15:15	20:30	1440	drilling -- drill	ok	Drilled and oriented 17 1/2" hole from 1354m MD to 1440m MD with 3800-4100 lpm, 150-228 bar, 120 rpm, 9-15 kNm, 1.41 sg ECD. Drilling ROP: 35 m/hr.
20:30	21:00	1440	drilling -- ream	ok	Observed 20MT overpull when picking up pipe for connection. Reamed area with 4100 lpm, 225 bar, 60 rpm and 9-11 kNm.
21:00	00:00	1510	drilling -- drill	ok	Drilled and oriented 17 1/2" hole from 1440m MD to 1510m MD with 4100-4400 lpm, 228-257 bar, 120 rpm, 8-15 kNm, 1.41 sg ECD. Drilling ROP: 35 m/hr.

Drilling Fluid

Sample Time	02:20	13:20
Sample Point	Flowline	Flowline
Sample Depth mMD	1527	1358
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		

Viscometer tests		
Plastic visc. (mPa.s)	30	26
Yield point (Pa)	12.5	6.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1355		.99	estimated
00:00	1517		.99	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1387.1	1374.7	7.66	329.93	
1428	1415.1	10.4	345.74	
1468.3	1454.6	12.18	6.35	
1508.7	1494	13.62	22.56	

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
1358	1510	1345.9	1495.2		Claystone with minor stringers of dolomitic limestone