

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-05 00:00 - 2013-08-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	20
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	106
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1623
Depth mTVD:	1603
Plug Back Depth mMD:	
Depth at formation strength mMD:	1358
Depth At Formation Strength mTVD:	1345.9
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Drilled and oriented 17 1/2" hole from 1517m MD to 1527m MD.
Cleared overboard hose for cuttings transport.
Drilled and oriented 17 1/2" hole from 1527m MD to 1623m MD.
Cleared hose from CCB funnel to ISO-tanks.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	1527	drilling -- drill	ok	Drilled and oriented 17 1/2" hole from 1517m MD to 1527m MD with 4400 lpm, 259 bar, 120 rpm, 10-13 kNm, 1.41 sg ECD. Drilling ROP: 35 m/hr. At 1517m MD, observed plugged line from swaco cuttings unit to boat.
00:45	01:15	1527	drilling -- other	ok	Performed slow circulation rates. Meanwhile: Moved boat from port side to starboard side. Hooked up line from swaco cuttings unit to boat.
01:15	16:15	1527	interruption -- other	ok	Attempted to start-up transfer of cuttings on starboard side - no go. Starboard side hose plugged. Laid out port side hose to deck. Worked on cleaning out plug on port side hose. Meanwhile: Reciprocated pipe with 3000-4400 lpm, 131-257 bar and 100-120 rpm. Racked back one stand every hour. Reamed area from 1515m due to 10MT overpull. Reset V-ICIS system. Laid down 3 1/2" drill pipe to deck. Rigged up for racking back 13 3/8" casing in derrick. Performed general maintenance and housekeeping.
16:15	20:30	1623	drilling -- drill	ok	Drilled and oriented 17 1/2" hole from 1527m MD to 1623m MD with 4500 lpm, 270 bar, 120 rpm, 12-18 kNm, 1.41 sg ECD. Drilling ROP: 35-40 m/hr At 1623m MD, observed plugged line from CCB to ISO-tanks.
20:30	21:00	1623	drilling -- other	ok	Performed slow circulation rates. Meanwhile: Routed cuttings to skips on deck. Racked 13 3/8" casing in derrick.
21:00	00:00	1623	interruption -- other	ok	Cleaned out plugged hose from CleanCut blower (CCB) to ISO-tanks. Meanwhile: Reciprocated pipe with 3600 lpm, 192 bar and 100 rpm. Performed general maintenance. Racked 13 3/8" casing in derrick.

Drilling Fluid

Sample Time	03:00	10:00	14:30	20:15
Sample Point	Flowline	Flowline	Flowline	Flowline
Sample Depth mMD	1643	1528	1528	1616
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4	1.4	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	37	30	34	36

Yield point (Pa)	11.5	11	10.5	11.5
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1355		.99	estimated
00:00	1623		.99	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1551.3	1535.2	15.49	29.92	
1589.1	1571.4	17.8	32.61	

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
1530	1620	1514.6	1600.7		Claystones