

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-09 00:00 - 2013-08-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	24
Days Ahead/Behind (+/-):	1.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2602
Depth mTVD:	2583
Plug Back Depth mMD:	
Depth at formation strength mMD:	1358
Depth At Formation Strength mTVD:	1345.9
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Circulated hole clean.
POOH with 17 1/2" BHA.
Retrieved wear bushing.
Rigged up for 13 3/8" casing.

Summary of planned activities (24 Hours)

Rig up and run 13 3/8" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:00	2602	drilling -- circulating conditioning	ok	Reciprocated string while circulating hole clean with 4365 l/min, 275-280 bar, 120 rpm, 5-9 kNm Racked back 1 stand after each bottoms up. Observed fair amount of cuttings coming across shakers after 3 x bottoms up. Observed minor amount of cuttings coming across shakers after 4 x bottoms up. Circulated total 4 x bottoms up.
05:00	05:30	2490	drilling -- survey	ok	Performed downlink. Recorded up down weights 163 / 137 Ton.
05:30	06:00	2490	drilling -- pressure detection	ok	Flow checked well for 10 minutes, ok.
06:00	06:30	2329	drilling -- trip	ok	POOH wet with 17 1/2" BHA on 5 1/2" DP from 2490 m to 2329 m.
06:30	07:00	2329	drilling -- trip	ok	Pumped 5 m3 1,74 sg slug and chased same with 1,4 sg OBM. Not able to commence tripping due to faulty finger in finger board.
07:00	07:15	2329	interruption -- repair	ok	Repaired finger in DP finger board.
07:15	09:00	1326	drilling -- trip	ok	POOH with 17 1/2" BHA on 5 1/2" DP from 2329 m to 1326 m. Restricted tripping speed to 1 min/stand.
09:00	09:30	1326	drilling -- trip	ok	Flow checked well for 10 minutes inside 20" shoe, ok. Meanwhile performed pre-job meeting. Serviced TDS and checked dolly rollers.
09:30	10:15	1042	drilling -- trip	ok	POOH with 17 1/2" BHA on 5 1/2" DP from 1326 m to 1042 m. Restricted tripping speed to 1 min/stand. Stopped tripping due to encoderfailure on Aft PRS.
10:15	10:45	1042	interruption -- repair	ok	Troubleshoot Aft PRS and reset same, not able to eliminate encoder failure. Continued tripping using fwd PRS.
10:45	12:00	136	drilling -- trip	ok	POOH with 17 1/2" BHA on 5 1/2" DP from 1042 m to 136 m.
12:00	12:15	136	drilling -- trip	ok	Flow checked well for 10 minutes prior to pull through BOP's, ok. Meanwhile performed pre-job meeting prior to lay down BHA.
12:15	15:00	24	drilling -- trip	ok	Removed PS-21 and installed master bushings. POOH with 17 1/2" BHA from 136 m to 24 m and laid down same to cantilever.
15:00	16:00	24	drilling -- trip	ok	Plugged into MWD tool and down loaded data.
16:00	17:30	0	drilling -- trip	ok	POOH with 17 1/2" BHA from 24 m to surface and laid down same to cantilever. Cleaned and cleared drill floor.
17:30	22:15	0	drilling -- bop/wellhead equipment	ok	Picked up and made up bull nose and seat protector RRT assembly. RIH with assembly on 5 1/2" HWDP and jet washed BOP area. Continued to RIH with assembly to NSP area and jet washed same. Engaged and retrieved seat protector. Pulled free with 12 Ton overpull. New datum 138,86 meter. Jet washed NSP area. Dropped 2 7/8" drift. POOH with assembly and laid down same. Cleaned and cleared drill floor.
22:15	00:00	0	drilling -- casing	ok	Rigged up balls and BX elevators for 13 3/8" casing.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
6	17.5 in	QD606X	M223	Baker Hughes Inteq	67.3	1355	1355			18.5	18.1	1282	70.8

Drilling Fluid

Sample Time	10:00	20:30
Sample Point	Active pit	Flowline
Sample Depth mMD	2602	2602

Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	35
Yield point (Pa)	9.5	9.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		