

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-12 00:00 - 2013-08-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	27
Days Ahead/Behind (+/-):	2.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2602
Depth mTVD:	2583
Plug Back Depth mMD:	
Depth at formation strength mMD:	1358
Depth At Formation Strength mTVD:	1345.9
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

Displaced cement.
Set and tested seal assembly.
Released and POOH with hanger RT.
RIH and set wear bushing.

Waited on cement
Meanwhile:
Tested surface equipment.
Performed planned maintenance.

Summary of planned activities (24 Hours)

Pressure test casing to 320 bar.
Make up and RIH with 12 1/4" BHA.
Drill out cement and shoe track.
Perform FIT to 1,55 sg EMW.
POOH

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	2596	drilling -- other	ok	Displaced cement to rig floor with 3000 liter of drill water. Observed top wiper plug shear. Zeroed volume counters. Continued to displace cement using rig pumps with OBM at 1800 liter/min, 0-60 bar. Observed bottom wiper plug landing with 136 bar. Observed loss of full returns after 180 m3 pumped. Reduced rate to 1400 liter/min, still not full returns. Reduced rate to 500 liter/min after 181,5 m3 pumped. Displaced with theoretical volume + 1/2 shoe track volume 186,4 m3 + 1,25 m3 = 187,6 m3. Top plug did not bump. Recorded FCP 60 bar. Lost 10,2 m3 during cement displacement.
01:45	02:30	2596	drilling -- other	ok	Bled off pressure and checked for back flow on cement unit. No back flow observed.
02:30	06:00	2596	drilling -- casing	ok	Set and pressure tested seal assembly to 345 bar / 15 min.
06:00	09:30	0	drilling -- bop activities	ok	Tested BOP pipe rams and annular to 20 / 345 bar - 5 / 10 minutes. Meanwhile performed pre-job meeting prior to break out and lay down cement head.
09:30	12:00	0	drilling -- other	ok	Released casing hanger RT. Broke out and laid down cement head. Installed 2 ea. sponge balls in string. Circulated clean with 2230 liter/min, 19 bar. POOH with casing hanger RT and laid down same.
12:00	12:15	0	drilling -- casing	ok	Cleaned and cleared drill floor. Held pre-job meeting prior to wear bushing run.
12:15	13:15	0	drilling -- bop/wellhead equipment	ok	Installed wear bushing in WH, datum at 138,92 meter.
13:15	14:00	0	drilling -- bop activities	ok	Continued to test BOP pipe rams to 20 / 345 bar - 5 / 10 minutes.
14:00	15:30	0	drilling -- other	ok	Broke out and laid down jet sub / wear bushing RT assembly. Cleaned and cleared drill floor.
15:30	18:00	0	drilling -- bop activities	ok	Pressure tested IBOP's, kelly hose and manifolds to 20 / 345 bar - 5 / 10 minutes.
18:00	00:00	0	interruption -- wait	ok	Waited on cement. Meanwhile; Performed planned maintenance on TDS and travelling block. Restarted V-ICIS. Replaced wash pipe. Measured TDS / dolly alignment using laser equipment. Replaced solenoid valve on aft PRS

Drilling Fluid

Sample Time	15:00	20:00
Sample Point	Active pit	Active pit
Sample Depth mMD	2602	2602
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4

Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	34	35
Yield point (Pa)	11	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		