

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-17 00:00 - 2013-08-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	32
Days Ahead/Behind (+/-):	13.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3632
Depth mTVD:	3328
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

Relogged interval from 3496 m to 3349 m.
POOH with 8 1/2" drilling BHA.
RIH with 8 1/2" logging BHA.

Summary of planned activities (24 Hours)

RIH with 8 1/2" logging BHA on DP.
Slip & cut drill line.
Circulate 3 x bottoms up.
Take pressure points.
POOH with 8 1/2" logging BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	3390	drilling -- trip	ok	Run back to bottom. POOH wet with 8 1/2" BHA on 5 1/2" DP from 3632 m to 2450 m. Performed pre-job meeting prior to re-logging for 15 minutes.
00:30	02:30	3349	formation evaluation -- log	ok	Re-logged interval from 3390 m to 3349 m with 2450 liter/min, 210 bar, 90 rpm, 12-21 kNm.
02:30	03:30	3632	formation evaluation -- log	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 3349 m to 3632 m.
03:30	04:30	3632	formation evaluation -- log	ok	Filled pipe, observed pressure increase, worked string clear. Circulated with 2450 liter/min, 215 bar, 140 rpm, 12-19 kNm.
04:30	05:00	3632	formation evaluation -- log	ok	Dropped gyro and pumped down same with 500 liter/min, 20 bar, 20 rpm, 12-18 kNm.
05:00	05:15	3632	drilling -- pressure detection	ok	Flow checked well for 10 minutes, OK.
05:15	10:30	2706	drilling -- trip	ok	POOH wet with 8 1/2" BHA on 5 1/2" DP from 3632 m to 2706 m. Worked tight spots at 3472, 3126, 3075, 3064, 3028 meter. Restricted pulling speed 2 min/stand. Took gyro readings / shoots.
10:30	10:45	2706	drilling -- trip	ok	Pumped 4 m3 1.56 sg slug with 1000 liter/min, 22 bar.
10:45	11:30	2596	drilling -- trip	ok	POOH with 8 1/2" BHA on 5 1/2" DP from 2706 m to 2596 m. Restricted pulling speed 2-1 min/stand. Took gyro readings / shoots.
11:30	11:45	2596	drilling -- trip	ok	Flow checked well for 10 min, OK.
11:45	16:00	203	drilling -- trip	ok	POOH with 8 1/2" BHA on 5 1/2" DP from 2596 m to 203 m. Took gyro readings / shoots as required
16:00	16:30	203	drilling -- trip	ok	Flow checked well for 10 min, OK. Held pre-job meeting prior to handling BHA.
16:30	16:45	206	drilling -- trip	ok	Retrieved Gyro from string.
16:45	18:15	52	drilling -- trip	ok	POOH with 8 1/2" BHA on 5 1/2" HWDP / DC from 203 m to 52 m. Racked back / laid down BHA.
18:15	18:30	52	drilling -- drill	ok	Performed pre-job meeting prior to handling radioactive source.
18:30	19:00	52	drilling -- trip	ok	Removed radioactive source from BHA.
19:00	19:30	45	drilling -- trip	ok	Held pre-job meeting for 15 minutes. POOH and broke down 8 1/2" BHA from 52 m to 45 m.
19:30	20:30	45	drilling -- trip	ok	Down loaded data from MWD tool.
20:30	21:45	0	drilling -- trip	ok	POOH and broke down 8 1/2" BHA from 45 m to surface.
21:45	22:00	0	drilling -- trip	ok	Cleaned and cleared drill floor.
22:00	00:00	21	interruption -- repair	ok	Picked up and made up 8 1/2" BHA, RIH from surface to 21 meter.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2329		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	Observed sticky finger
00:00	1042		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	During trip out of hole aft PRS was not able to turn towards the finger board, the stand was handed back to the elevator. Aft PRS was then moved to park position. One solonoid valve was found to be stuck and was replaced
00:00	210		pipe handling equ syst -- drill flo or tube handl syst	0	00:00	Tong release failure
00:00	2596		mud and bulk syst -- bulk storag e transfer	0	00:00	Rig air system not able to supply sufficient rate of rig air for cement bulk transfer to cement unit.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
10	8.5 in	TD406X		Hughes Christensen	43.8	2605	2605			23.4	23.4	1027	43.8

Drilling Fluid

Sample Time	01:00	10:00
Sample Point	Active pit	Flowline
Sample Depth mMD	3632	3632
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	31
Yield point (Pa)	10	8
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2631		.85	estimated
00:00	3319		1.28	estimated
00:00	3632		1	estimated