

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-18 00:00 - 2013-08-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	33
Days Ahead/Behind (+/-):	12.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3632
Depth mTVD:	3328
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

RIH with 8 1/2" logging BHA on DP.
Washed and reamed tight spots.
Slipped & cut drill line.
Circulated 3 x bottoms up.
Recorded pressure points.

Summary of planned activities (24 Hours)

Take pressure points.
Relog open hole with Sonic tool.
POOH with 8 1/2" logging BHA.
Pick up and RIH with 3 1/2" cement stinger.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	44	interruption -- repair	ok	Picked up and made up 8 1/2" BHA, RIH from 21 m to 44 m.
01:00	02:15	44	interruption -- repair	ok	Plugged into MWD and initialized same.
02:15	03:00	190	interruption -- repair	ok	Picked up and made up 8 1/2" BHA, RIH from 44 m to 190 m.
03:00	03:15	190	interruption -- other	ok	Removed master bushings and installed PS-21 power slips.
03:15	04:15	997	interruption -- repair	ok	RIH with 8 1/2" BHA on 5 1/2" HWDP / DP from 190 m to 997 m. Average tripping speed 807 m/hr.
04:15	05:15	997	interruption -- repair	ok	Filled pipe and shallow tested MWD tools at 2400 liter/min, 121bar.
05:15	06:15	1800	interruption -- repair	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 997 m to 1800 m. Average tripping speed 803 m/hr.
06:15	06:30	1800	interruption -- repair	ok	Emtied trip tank and filled pipe.
06:30	07:30	2571	interruption -- repair	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 1800 m to 2571 m. Average tripping speed 771 m/hr.
07:30	07:45	2571	interruption -- repair	ok	Filled pipe.
07:45	08:00	2571	drilling -- other	ok	Performed pre-job meeting prior to slip & cut.
08:00	10:30	2571	drilling -- other	ok	Rigged up, slipped and cut drill line. Calibrated block after slip & cut.
10:30	11:15	2936	interruption -- repair	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 2571 m to 2936 m. Reduced speed due to hole condition.
11:15	12:15	2976	interruption -- repair	ok	Washed and reamed tight spot between 2936 m and 2976 m with 2000 liter/min, 120 bar, 80 rpm, 8-16 kNm.
12:15	12:30	3215	interruption -- repair	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 2976 m to 3215 m. Reduced speed due to hole condition.
12:30	13:30	3215	interruption -- repair	ok	Washed and reamed tight spots between 3175 m and 3215 m with 2000 liter/min, 121 bar, 80 rpm, 8-16 kNm.
13:30	13:45	3264	interruption -- repair	ok	RIH with 8 1/2" BHA on 5 1/2" DP from 3215 m to 3264 m. Reduced speed due to hole condition.
13:45	17:30	3632	interruption -- repair	ok	Washed and reamed string down from 3264 m to 3632 m with 1000 liter/min, 44 bar, 50 rpm, 8-13 kNm. At 3286 m hole packed off, stopped pumps and slided through obstruction.
17:30	20:30	3620	interruption -- other	ok	Circulated hole clean with 2450 liter/min, 185 bar, 130-150 rpm, 14-19 kNm. Reciprocated string. Circulated total 3 x bottoms up.
20:30	20:45	3620	interruption -- other	ok	Flow checked well for 10 min, OK.
20:45	21:15	3499	interruption -- repair	ok	POOH wet with 8 1/2" BHA on 5 1/2" DP from 3620 m to 3499 m.
21:15	00:00	3347	interruption -- other	ok	Recorded pressure points.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
11	8.5 in	TD406X		UNKNOWN		3632	3632						

Drilling Fluid

Sample Time	01:00	14:00
Sample Point	Flowline	Flowline
Sample Depth mMD	3632	3632
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32
Funnel Visc (s)	-999.99	-999.99

Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	33	34
Yield point (Pa)	10.5	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2631		.85	estimated
00:00	3319		1.28	estimated
00:00	3632		1	estimated

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
103	Baker Hughes Inteq	2595.4	3632	OnTrak - TesTrak - SoundTrak	-999.99