

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-20 00:00 - 2013-08-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	35
Days Ahead/Behind (+/-):	12.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3353
Depth mTVD:	
Plug Back Depth mMD:	3353
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

POOH out of hole with 8 1/2" BHA, L/D BHA.
RIH with 3 1/2" cement stinger on 5 1/2" DP to 3632 m.
Circulated and conditioned well before cement job.
Set cement plug #1 from 3632 to 3353 m.

Summary of planned activities (24 Hours)

Set cement plugs #3 and #4
POOH with cement stinger

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	877	drilling -- trip	ok	POOH with 8 1/2" BHA on 5 1/2" DP from 1800 m to 877 m. Average tripping speed 723 meter/hr. Stopped due to fault on iron roughneck.
01:15	02:00	877	interruption -- other	ok	Repaired electical failure on iron roughneck. Meanwhile observed well on trip tank.
02:00	02:45	190	drilling -- trip	ok	POOH with 8 1/2" BHA on 5 1/2" DP from 877 m to 190 m. Average tripping speed 916 meter/hr.
02:45	03:00	190	drilling -- trip	ok	Flow checked well for 10 min, OK.
03:00	04:00	43	drilling -- trip	ok	POOH with 8 1/2" BHA on 5 1/2" HWDP from 190 m to 43 m. Laid down jar and accelerator.
04:00	04:15	43	drilling -- other	ok	Changed handling equipment.
04:15	06:00	43	formation evaluation -- log	ok	Plugged into MWD tool and down loaded data.
06:00	07:15	0	drilling -- trip	ok	Continued laying down BHA from 43 m to surface
07:15	08:00	0	drilling -- other	ok	Cleaned and cleared rig floor after L/D BHA. Changed handling gear in IR and BX elevator. Removed master bushing and installed PS 21. Moved rollers on cantilever.
08:00	08:45	143	drilling -- other	ok	Picked up 3 1/2" DP singles, made up and RIH open ended from surface to 143 m.
08:45	09:15	143	drilling -- other	ok	Experienced bad connection, checked threads, cleaned box and pin. Retried to M/U - no success. Layed out two singles of 3 1/2" DP
09:15	10:15	325	drilling -- other	ok	Continued P/U 3 1/2" DP singles and RIH from 143 m to 325 m
10:15	10:45	325	drilling -- other	ok	Changed handling equipment from 3 1/2" to 5 1/2"
10:45	12:30	2550	drilling -- other	ok	RIH w/ cement stinger on 5 1/2" DP from 325 m to 2550 m . Avg. tripping speed 1270 m/hr.
12:30	13:15	2550	drilling -- other	ok	Broke circulation at 2550 m. Staged up flow and circulated w/ 2450 l/min, 170 bar
13:15	14:45	3154	drilling -- other	ok	RIH in open hole from 2550 m to 3154 m, restricted running speed due to open ended stinger. Avg. tripping speed 400 m/hr
14:45	15:00	3154	drilling -- other	ok	Broke circulation at 3154 m. Circulated w/ 1330l/min, 60 bar
15:00	15:45	3594	drilling -- other	ok	Cont. RIH in open hole from 3154 m to 3594 m. Restricted running speed due to open ended stinger.
15:45	16:15	3632	drilling -- other	ok	Established circulation and washed down last stand with 500 lpm, 20 bar. Tagged bottom at 3632 m.
16:15	18:00	3632	drilling -- other	ok	Staged up pumps to 2500 lpm , 190 bar. Circulated hole clean. Reciprocated and rotated pipe with 60 - 120 rpm while circulating.
18:00	18:30	3632	drilling -- other	ok	Layed out one single. P/U and M/U cement assy. Connected cement hose
18:30	20:15	3632	drilling -- other	ok	Established circulation, circulated B/U prior to cement job with 2450 lpm, 187 bar. Performed TBT for setting cement plug #1
20:15	21:30	3632	drilling -- other	ok	Balanced cement plug #1 (3632 m - 3353 m): Pumped 11,8 m3 of 1,60 SG spacer, 800 l/min/ 30 bar. Mixed and pumped 13,3 m3 of 1,90 SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 890 l of drill water.
21:30	22:00	3632	drilling -- other	ok	Zeroed volume counters. Pumped 5,2 m3 of 1,60 SG spacer. Displaced the cement with 31,6 m3 (1455 strokes) of 1,32 SG OBM, 2450 l/min/ 180 bar at 30 RPM.
22:00	22:15	3632	drilling -- other	ok	Broke off cement line, layed out cement assy.
22:15	22:45	3350	drilling -- other	ok	Pulled out of cement to 3350 m MD. Restricted speed to 3 min/stand
22:45	00:00	3350	drilling -- other	ok	Made up TDS and circulated out excess cement, 2450 lpm, 200 bar, 80 rpm, 12 kNm.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3496		service equ -- special service equ	0	00:00	Attempted to take pressure points. No communication with tool.

Drilling Fluid

Sample Time	15:00	20:00
Sample Point	Flowline	Active pit
Sample Depth mMD	3632	3632
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32
Funnel Visc (s)	-999.99	-999.99

Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	36	35
Yield point (Pa)	9	9.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		