

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-21 00:00 - 2013-08-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	36
Days Ahead/Behind (+/-):	13.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2545
Depth mTVD:	
Plug Back Depth mMD:	2545
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

Set cement plug #2 from 3350 to 3070 m.
Set cement plug #3 from 3070 to 2790 m.
Set cement plug #4 from 2790 to 2545 m.
POOH with cement string and L/D 3 1/2" cement stinger

Summary of planned activities (24 Hours)

M/U 8 1/2" drilling BHA and RIH
Drill cement and K/O well to F-1A

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	3350	drilling -- other	ok	Circulated out excess cement, 2450 lpm, 200 bar, 80 rpm, 12 kNm. Performed TBT for setting cement plug #2
00:45	01:15	3350	drilling -- other	ok	M/U cement assy and installed cement hose. Tested line to 200 bar for 5 min
01:15	03:00	3350	drilling -- other	ok	Balanced cement plug #2 (3350 m - 3074 m): Pumped 11,8 m3 of 1,60 SG spacer, 800 l/min/ 29 bar. Mixed and pumped 13,3 m3 of 1,90 SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 890 l of drill water. Zeroed volume counters. Pumped 5,2 m3 of 1,60 SG spacer. Displaced the cement with 28 m3 (1290 strokes) of mud, 2450 l/min/ 114 - 170 bar at 3 0 RPM.
03:00	03:45	3070	drilling -- other	ok	Broke off cement hose, layed out cement assy. Pulled out of cement to 3070 m. Restricted pulling speed to 3 min/stand
03:45	06:00	3070	drilling -- other	ok	Circulated out excess cement, 2450 l/min/ 188 bar at 80 rpm, 12 kNm.
06:00	09:00	3070	drilling -- other	ok	Circulated and conditioned mud prior to setting cement plug #3 and mixed new spacer.
09:00	09:30	3070	drilling -- other	ok	Rigged up cement assy, installed cement hose and positioned string at 3070 m
09:30	10:45	3070	drilling -- other	ok	Balanced cement plug #3 (3070 m - 2795 m): Pumped 11,8 m3 of 1,60 SG spacer, 600 l/min/ 10 - 25 bar. Mixed and pumped 13,3 m3 of 1,90 SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 890 l of drill water. Zeroed volume counters. Pumped 5,2 m3 of 1,60 SG spacer. Displaced the cement with 25,1 m3 (1156 strokes) of mud, 2500 l/min/ 100 - 155 bar at 25 RPM.
10:45	11:00	3070	drilling -- other	ok	Layed out cement assy.
11:00	11:30	2790	drilling -- other	ok	Pulled out of cement to 2790 m MD. Restricted pulling speed to 2 - 3 min/stand
11:30	14:00	2790	drilling -- other	ok	Circulated out excessive spacer and cement at 2790 m, 2500 lpm, 172 bar, 80 rpm.
14:00	14:15	2790	drilling -- other	ok	Made up cement assy, installed cement hose, positioned string at 2790 m. Confirmed line-up.
14:15	15:45	2790	drilling -- other	ok	Cement/KO plug #4 (2790 m - 2545 m): Pumped 11,8 m3 of 1,60 SG spacer, 800 l/min/ 10 - 25 bar. Mixed and pumped 13,4 m3 of 2,00 SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 890 l of drill water. Zeroed volume counters. Pumped 1,3 m3 spacer. Displaced the cement with 26,8 m3 (1234 strokes) of mud, 2500 l/min/ 140 - 170 bar at 25 RPM.
15:45	16:15	2590	drilling -- other	ok	Pulled out of cement to 2590 m. Restricted pulling speed to 2 - 3 min/stand.
16:15	18:45	2590	drilling -- other	ok	Installed sponge balls, circulated out excessive cement and hole clean, 2500 lpm, 170 - 180 bar at 60 - 120 rpm. Reciprocated string.
18:45	19:00	2590	drilling -- other	ok	Flowchecked well for 15 min. Well static.
19:00	19:15	2590	drilling -- other	ok	Pumped slug
19:15	19:45	2180	drilling -- other	ok	POOH w/ 3 1/2" cement stinger on 5 1/2" DP from 2590 m to 2180 m . Avg. tripping speed 820 m/hr.
19:45	20:15	2180	interruption -- repair	ok	Carriage travel fault on iron roughneck, identified faulty cable, rectified and secured same
20:15	22:15	326	drilling -- other	ok	POOH w 5 1/2" DP from 2180 m to 326 m . Avg. tripping speed 927 m/hr.
22:15	22:30	326	drilling -- other	ok	Flowchecked well for 15 min. Well static. Meanwhile changed handling equipment from 5 1/2" to 3 1/2".
22:30	00:00	100	drilling -- other	ok	L/D 34 joints of 3 1/2 DP, 26 jnts/hr.

Drilling Fluid

Sample Time	01:30	14:00
Sample Point	Active pit	Flowline
Sample Depth mMD	3632	3632
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32

Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	36	40
Yield point (Pa)	10	11
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		