

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-22 00:00 - 2013-08-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	37
Days Ahead/Behind (+/-):	15.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2601
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

P/U, M/U 8 1/2" drilling BHA and RIH
Reduced MW from 1,32 SG to 1,28 SG
Drilled cement in casing and rathole
Freed stuck string

Summary of planned activities (24 Hours)

Drill and steer 8 1/2" section through Ty Fm. into Shetland Gp.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	drilling -- other	ok	RIH 26 5 1/2" DP stands from derrick
02:00	02:45	0	drilling -- other	ok	Installed sponge balls, made up TDS and circulated 3x string volume w/ 2500 l/min, 29 bar
02:45	04:15	0	drilling -- other	ok	POOH stands and racked same
04:15	05:00	0	drilling -- other	ok	Cleanend and cleared rig floor, changed handling gear
05:00	05:15	0	drilling -- drill	ok	Performed pre- job meeting for handling BHA
05:15	07:00	0	drilling -- trip	ok	P/U and M/U BHA as per Baker DD instructions. Broke out 8 3/8" flex stab from ASS steering head. P/U module #1 and changed bit.
07:00	07:15	0	drilling -- drill	ok	Performed pre-job meeting with upcoming shift
07:15	08:15	0	drilling -- trip	ok	P/U and M/U BHA in modules as per Baker DD instructions
08:15	09:45	0	drilling -- trip	ok	Plugged into tools and verified same, took scribe line from OnTrak to TesTrak. M/U X/O, float sub and string stab.
09:45	10:30	0	drilling -- trip	ok	Placed barriers, made announcement for handling radioactive sources. RPS installed sources.
10:30	11:15	198	drilling -- trip	ok	Continued P/U and M/U BHA as per Baker instructions
11:15	11:30	198	drilling -- other	ok	Installed PS 21 slips
11:30	12:45	1000	drilling -- trip	ok	RIH w/ 8 1/2" BHA on 5 1/2" DP from 198 m to 1000 m . Avg. tripping speed 641 m/hr.
12:45	13:30	1000	drilling -- trip	ok	Filled pipe and tested MWD tools w/ 2180 lpm and 118 bar.
13:30	14:15	1814	drilling -- trip	ok	Continued RIH with 5 1/2" DP from 1000 m to 1814 m.
14:15	14:30	1814	drilling -- trip	ok	Filled pipe at 1814 m.
14:30	15:15	2539	drilling -- trip	ok	RIH 5 1/2" DP from 1814 m to 2539 m . Avg. tripping speed 967 m/hr.
15:15	16:30	2592	drilling -- trip	ok	Filled pipe, washed from 2539 m to 2592 m w/ 1770 l/min, 90 bar, 30 RPM, 8 kNm. Tagged cement with 2 tons, soft cement.
16:30	20:30	2590	drilling -- trip	ok	Circulated and conditioned mud w/ 2450 l/min, 180 bar. Reduced MW from 1,32 SG to 1,28 SG. Reciprocated string while circ. Flushed all surface lines and took SCR with new mud weight. Meanwhile isolated and serviced all drillfloor equipment.
20:30	21:00	2598	drilling -- trip	ok	M/U next stand and washed in through soft cement from 2592 m to 2598 m, 1800 lpm, 95 bar, 60 rpm, 8 kNm. Firm cement at 2598 m, 5 ton WOB. Pulled back into shoe to con firm string free.
21:00	21:30	2601	drilling -- drill	ok	Drilled cement from 2598 m to 2601 m, WOB 2-3 tonne. 1800 l/min, 95 bar. 60 rpm / 8 - 15 kNm.
21:30	22:00	2601	drilling -- trip	ok	Reamed back through shoe, broke out double and racked same. M/U new stand to enable continues kick-off
22:00	22:30	2601	drilling -- trip	ok	Reamed to bottom at 2601 m w/ 1800 l/min, 95 bar, 60 RPM, 8 - 12 kNm. Observed string stall and pressure increase to 200 bar. Not able to rotate and circulate, pressure increases immediatly.
22:30	23:00	2601	interruption -- fish	ok	Stuck with flex stab in 13 3/8" shoe, stab 5 m behind bit. Attempted to free string and regaining circulation by working 40 kNm torque in string and keeping 60 bar pressure on string. Pressure dropping off and flow reported in flowline.
23:00	23:30	2601	interruption -- fish	ok	Worked torque out of string and took 100 t overpull to 150 t hockload. Attempted to cock jar down and pick up to 250 ton, jar did not fire. Attempted to cock jar and picked up to 300 ton on hook (150 t overpull). String was observed to be free. Pulled back into csg shoe.
23:30	00:00	2601	drilling -- ream	ok	Worked string above shoe to clear BHA with 2500 lpm, 161 bar, 120 rpm, 6 - 15 kNm

Drilling Fluid

Sample Time	02:30	12:00	19:00
Sample Point	Active pit	Flowline	Flowline
Sample Depth mMD	2600	3632	2602
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.32	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			

Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	31	40	31
Yield point (Pa)	8	8	9
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			