

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-23 00:00 - 2013-08-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	38
Days Ahead/Behind (+/-):	16.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2620
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

Worked and reamed shoe and rathole.
Commenced kick off to F-1A

Summary of planned activities (24 Hours)

Drilling 8 1/2" section

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	2602	drilling -- ream	ok	Worked string in steps through shoe from 2592 m to 2601 m with 2500 lpm, 161 bar, 120 rpm, 6-25 kNm. String attempted to stall several time while working rathole. Observed pressure spikes while going to bottom. Worked area several times. Drilled to 2602 m.
01:30	03:00	2610	drilling -- drill	ok	Started to kick off from 2602 m. Send downlink to set tool in hold mode. Drilled from 2602 m to 2610 m, 2000 lpm, 113 bar, 80 rpm, 8 - 12 kNm, 2 - 4 tons WOB, Controlled ROP 5 m/h.
03:00	05:00	2620	drilling -- drill	ok	Sent downlink to increase build force. Drilled 8 1/2" hole from 2610 m to 2620 m, WOB 4 tonne, 2000 l/min/ 116 bar. 80 rpm / 8 - 12 kNm. Controlled ROP 7 m/h. 50% Formation at 2620 m. Last report on F-1 - Continue to report on F-1A

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		pipe handling equ syst -- elevator	0	00:00	Not able to function elevator to open position.
00:00	0		service equ -- special service equ	0	00:00	Sonic tool failure
00:00	877		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Stopped due to fault on iron roughneck. Repaired electrical failure on iron roughneck.
00:00	2180		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Carriage travel fault on iron roughneck. Repaired bend cable support.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
14	8.5 in	TD406X		Hughes Christensen									

Drilling Fluid

Sample Time	09:00	15:00	20:45
Sample Point	Flowline	Flowline	Flowline
Sample Depth mMD	2667	2819	2934
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf (I)			
Pm (I)			
Pm filtrate (I)			
Chloride (I)			
Calcium (I)			
Magnesium (I)			
Ph			
Excess Lime (I)			
Solids			
Sand (I)			
Water (I)			
Oil (I)			
Solids (I)			

Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	30	31	35
Yield point (Pa)	9.5	8.5	9.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	
Comment			