

Summary report

Wellbore: 15/9-F-1 A

Period: 2013-08-26 00:00 - 2013-08-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	4
Days Ahead/Behind (+/-):	3.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-20 05:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-29

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3682
Depth mTVD:	3239.7
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

Took pressure points.
POOH and L/D 8 1/2" BHA
M/U and RIH with 3 1/2" cement stinger

Summary of planned activities (24 Hours)

Circ. prior to cementing.
Set P&A plugs
POOH w/cement stinger

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	3521	formation evaluation -- log	ok	Established circ. with 2000 lpm. 145 bar and positioned string at bit depth 3521,1 m. Adjusted string to neutral weight and hold stationary while taking TesTrak pressure point #1 at 3493 m - bad test.
00:30	01:00	3523	formation evaluation -- log	ok	POOH to 3523 m bit depth and positioned string. Performed second attempt for pressure point #1 - good test.
01:00	01:30	3511.1	formation evaluation -- log	ok	POOH to 3511 bit depth and positioned string. Took TesTrak pressure point #2 at 3480 m - bad test.
01:30	02:00	3512	formation evaluation -- log	ok	RIH to 3512 m bit depth, positioned string. Performed second attempt for pressure point #2 - bad test.
02:00	02:30	3493	formation evaluation -- log	ok	POOH to 3493 m bit depth, positioned string. Took TesTrak pressure point #3 at 3462 m - good test.
02:30	03:00	3488	formation evaluation -- log	ok	POOH to 3488 m bit depth, positioned string. Took TesTrak pressure point #4 at 3457 m - good test.
03:00	03:30	3468	formation evaluation -- log	ok	POOH to 3468 m bit depth, positioned string. Took TesTrak pressure point #5 at 3437 m - good test.
03:30	03:45	3681	drilling -- trip	ok	RIH from 3468 m to 3681 m.
03:45	04:00	3681	drilling -- circulating conditioning	ok	Circulated at TD to confirm free circulation before dropping gyro.
04:00	04:15	3681	drilling -- pressure detection	ok	Flowchecked well for 10 min, broke connection and loaded gyro tool.
04:15	04:45	3681	drilling -- survey	ok	Pump down gyro tool w/ 500 lpm, 26 bar, 20 rpm, 15 - 17 kNm.
04:45	05:00	3681	drilling -- trip	ok	Pumped 3 m3 slug and chased same.
05:00	05:15	3667	drilling -- trip	ok	POOH from 3681 m to 3667 m, slug did not work.
05:15	05:45	3667	drilling -- trip	ok	Pumped 5 m3 slug and chased same.
05:45	07:00	3225	drilling -- trip	ok	POOH w/ 8 1/2" BHA on 5 1/2" DP from 3667 m to 3225 m . Avg. tripping speed 354 m/hr. Restricted tripping speed and stoped when required for gyro station.
07:00	07:45	2982	drilling -- trip	ok	POOH, observed swabing at 3225 - 3220 m. Ran back in, volumes correct. Continued to POOH from 3225 m to 2982 m. Observed swabbing and overpull, trip tank increased. Wiped single, trip trunk decreased to correct volume.
07:45	08:15	2940	drilling -- trip	ok	Pumped OOH from 2982 m to 2940 m, 2200 lpm, 150 bar. Observed pressure increase while pulling. Reduced rate to 1350 lpm.
08:15	08:30	2982	drilling -- trip	ok	RIH from 2940 m - 2982 m for gyro overlap.
08:30	11:00	2580	drilling -- trip	ok	POOH from 2982 m to 2580 m inside the casing shoe. Avg. tripping speed 161 m/hr. Pulled wet, observed backflow, two slugs in annulus and float not holding. M/U TDS on every connection. Restricted speed due to gyro.
11:00	11:15	2580	drilling -- trip	ok	Flowchecked well for 15 min, well static.
11:15	11:30	2499	drilling -- trip	ok	POOH from 2580 m to 2499 m, pulled wet. Observed backflow. Restricted speed due to gyro.
11:30	11:45	2499	drilling -- trip	ok	Pumped slug and allowed levels to stabilise.
11:45	13:15	1650	drilling -- trip	ok	POOH from 2499 m to 1650 m. Avg. tripping speed 566 m/hr. Restricted speed due to gyro.
13:15	13:30	1770	drilling -- trip	ok	RIH from 1650 m to 1770 m. Re-surveyed as per Scientific intructions.
13:30	14:45	480	drilling -- trip	ok	POOH from 1770 m to 480 m. Avg. tripping speed 1032 m/hr.
14:45	15:00	480	drilling -- trip	ok	Took rotational checks as per Scientific instructions.
15:00	15:15	238	drilling -- trip	ok	POOH from 480 m to 238 m.
15:15	15:30	238	drilling -- trip	ok	Flowchecked well for 10 min, well static. Removed PS21 slips.
15:30	15:45	238	drilling -- drill	ok	TBT with involved personnel for handling BHA.
15:45	16:00	171	drilling -- trip	ok	POOH from 238 m to 171 m.
16:00	16:30	171	drilling -- trip	ok	Broke double and layed out Scientific gyro toolstring.
16:30	17:15	50	drilling -- trip	ok	Pulled out to 50 m, layed out jar and accelerator.
17:15	18:00	50	drilling -- other	ok	Made announcement for handling RA sources, placed barriers. Baker RPS removed sources.
18:00	20:00	50	drilling -- other	ok	Plugged into tools and downloaded data. Dumped SoundTrak and TesTrak, OnTrak and CoPilot.
20:00	21:45	0	drilling -- trip	ok	Cleaned and L/O BHA as per DD instructions.
21:45	22:15	0	drilling -- other	ok	Cleaned and cleared rigfloor.
22:15	23:30	0	drilling -- other	ok	Moved power rollers for 3 1/2" DP. Serviced TDS, dollies and both PRS.
23:30	23:45	0	drilling -- other	ok	Changed handling gear in slips and elevators from 5 1/2" to 3 1/2".
23:45	00:00	40	drilling -- other	ok	Picked up, made up and RIH with open ended 3 1/2" cement stinger to 40 m.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3576		service equ -- mud logging eq u	0	00:00	Computer system freezed and rebooting was required

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
1	8.5 in	TD406X		Hughes Christensen	50.8	2620	2620			20.9	20.1	1090	54.1

Drilling Fluid

Sample Time	02:30	12:00
Sample Point	Flowline	Active pit
Sample Depth mMD	3682	3682
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	34	35
Yield point (Pa)	13	12
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
100	Baker Hughes Inteq	2620	3682	AutoTrak - CoPilot - OnTrak - ORD - CC N	-999.99

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3153	2901	Hidra Fm