

Summary report

Wellbore: 15/9-F-1 A

Period: 2013-08-27 00:00 - 2013-08-28 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:50 |
| Report number:           | 5                |
| Days Ahead/Behind (+/-): | 4.1              |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2013-08-20 05:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2013-08-29       |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.55                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMD:                        | 2545   |
| Depth mTVD:                       |        |
| Plug Back Depth mMD:              | 2545   |
| Depth at formation strength mMD:  | 2605   |
| Depth At Formation Strength mTVD: | 2459.2 |
| Depth At Last Casing mMD:         | 2595.4 |
| Depth At Last Casing mTVD:        | 2446.8 |

Summary of activities (24 Hours)

RIH with cement stinger.  
Set cement plugs #1 to #4.

Summary of planned activities (24 Hours)

L/D 3 1/2" cement stinger.  
Test BOP.  
M/U and RIH 12 1/4" BHA.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity    | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                      |
|------------|----------|---------------|------------------------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 01:15    | 317           | drilling -- other      | ok    | Picked up, made up and RIH with open ended 3 1/2" cement stinger from 40 to 317 m.                                                                                                                                                                                                                                                                                                                          |
| 01:15      | 02:00    | 317           | drilling -- other      | ok    | Installed x/o, changed elevator inserts to 5 1/2", M/U stand and changed slip inserts to 5 1/2".                                                                                                                                                                                                                                                                                                            |
| 02:00      | 03:00    | 1366          | drilling -- other      | ok    | RIH w/ 3 1/2" cement stinger on 5 1/2" DP from 317 m to 1366 m.                                                                                                                                                                                                                                                                                                                                             |
| 03:00      | 03:15    | 1366          | interruption -- repair | ok    | Hydraulic fitting broke on auto slips. Replaced same.                                                                                                                                                                                                                                                                                                                                                       |
| 03:15      | 04:15    | 2580          | drilling -- other      | ok    | RIH on 5 1/2" DP from 1366 m to 2580 m . Avg. tripping speed 1214 m/hr.                                                                                                                                                                                                                                                                                                                                     |
| 04:15      | 05:00    | 3141          | drilling -- other      | ok    | Took up and down weights. RIH in open hole from 2595 m to 3141 m. Restricted speed due to open endend DP in open hole.                                                                                                                                                                                                                                                                                      |
| 05:00      | 05:15    | 3141          | drilling -- other      | ok    | Broke circ. with 1000 lpm, 20 bar.                                                                                                                                                                                                                                                                                                                                                                          |
| 05:15      | 06:15    | 3670          | drilling -- other      | ok    | RIH from 3141 m to 3670 m . Avg. tripping speed 529 m/hr. Restricted speed due to open ended pipe.                                                                                                                                                                                                                                                                                                          |
| 06:15      | 06:30    | 3682          | drilling -- other      | ok    | M/U TDS and washed in from 3670 m to bottom at 3682 m, 500 lpm, 27 bar. Tagged bottom.                                                                                                                                                                                                                                                                                                                      |
| 06:30      | 08:15    | 3673          | drilling -- other      | ok    | Pulled back to 3673 m and circulated prior to cement job 2450 l/min/ 205 bar, 60 rpm. Reciprocated string.                                                                                                                                                                                                                                                                                                  |
| 08:15      | 08:30    | 3677          | drilling -- other      | ok    | Spaced out string, M/U cement assy and surface line. Tested line to 20/200 bar for 5 min.                                                                                                                                                                                                                                                                                                                   |
| 08:30      | 10:00    | 3677          | drilling -- other      | ok    | Balanced cement plug #1 (3682 - 3387 m): Pumped 11,6 m3 of 1,60 SG spacer, 800 l/min/ 30 bar. Mixed and pumped 14 m3 of 1,90 SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 890 l of drill water. Zeroed volume counters. Pumped 3,6 m3 of 1,60 SG spacer. Displaced the cement with 29,1 m3 (1340 strokes) of mud, 2450 l/min/ 150 - 190 bar at 60 RP M.                          |
| 10:00      | 10:15    | 3677          | drilling -- other      | ok    | Broke out surface line and L/D cement assy.                                                                                                                                                                                                                                                                                                                                                                 |
| 10:15      | 11:00    | 3387          | drilling -- other      | ok    | Pulled out of cement to 3387 m MD. Pulled dry, 2 - 3 min/ stand.                                                                                                                                                                                                                                                                                                                                            |
| 11:00      | 12:45    | 3387          | drilling -- other      | ok    | Circulated out excess cement and spacer 2450 l/min/ 203 bar, 80 rpm. Reciprocated string.                                                                                                                                                                                                                                                                                                                   |
| 12:45      | 13:15    | 3387          | drilling -- other      | ok    | M/U cement assy and installed surface line. Tested surface line to 20/200 bar for 5 min.                                                                                                                                                                                                                                                                                                                    |
| 13:15      | 14:30    | 3387          | drilling -- other      | ok    | Balanced cement plug #2 (3387 m - 3092 m): Pumped 11,6 m3 of 1,60 SG spacer, 800 l/min/ 22 bar. Mixed and pumped 14 m3 of 1,90 SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 890 l of drill water. Zeroed volume counters. Pumped 3,61 m3 of 1,60 SG spacer from surface lines. Displaced the cement with 25,9 m3 (1193 strokes) of mud, 2450 l/min/ 170 bar at 60 RPM.           |
| 14:30      | 14:45    | 3387          | drilling -- other      | ok    | Broke off surface line and L/D cement assy.                                                                                                                                                                                                                                                                                                                                                                 |
| 14:45      | 15:15    | 3090          | drilling -- other      | ok    | Pulled out of cement to 3090 m MD. Pulled dry, 2 -3 min/stand.                                                                                                                                                                                                                                                                                                                                              |
| 15:15      | 17:30    | 3090          | drilling -- other      | ok    | Circulated out excess cement and spacer 2450 l/min/ 190 bar, 80 rpm. Reciprocated string.                                                                                                                                                                                                                                                                                                                   |
| 17:30      | 18:00    | 3090          | drilling -- other      | ok    | M/U cement assy and installed surface line. Tested surface line to 20/200 bar for 5 min.                                                                                                                                                                                                                                                                                                                    |
| 18:00      | 19:15    | 3090          | drilling -- other      | ok    | Balanced cement plug #3 (3092 m - 2797 m): Pumped 11,6 m3 of 1,60 SG spacer, 800 l/min/ 10 - 22 bar. Mixed and pumped 14 m3 of 1,90 SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 890 l of drill water. Zeroed volume counters. Pumped 3,6 m3 of 1,60 SG spacer from surface lines. Displaced the cement with 22,6 m3 (1041 strokes) of mud, 2500 l/min/ 116 - 153 bar at 20 RPM. |
| 19:15      | 19:30    | 3090          | drilling -- other      | ok    | Broke off surface line and L/D cement assy.                                                                                                                                                                                                                                                                                                                                                                 |
| 19:30      | 20:00    | 2795          | drilling -- other      | ok    | Pulled out of cement to 2795 m MD. Pulled dry, 2 - 3 min/stand.                                                                                                                                                                                                                                                                                                                                             |
| 20:00      | 21:45    | 2795          | drilling -- other      | ok    | Circulated out excess cement and spacer 2500 l/min/ 180 bar, 60 rpm. Reciprocated string.                                                                                                                                                                                                                                                                                                                   |
| 21:45      | 22:30    | 2795          | drilling -- other      | ok    | M/U cement assy and installed surface line. Tested surface line to 20/200 bar for 5 min.                                                                                                                                                                                                                                                                                                                    |
| 22:30      | 23:30    | 2795          | drilling -- other      | ok    | Balanced cement K/O plug #4 (2797 m - 2547 m): Pumped 11,6 m3 of 1,60 SG spacer, 800 l/min/ 20 bar. Mixed and pumped 13,3 m3 of 2,0 SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 890 l of drill water. Zeroed volume counters. Pumped 3,6 m3 of 1,60 SG spacer from surface lines. Displaced the cement with 22,2 m3 (1022 strokes) of mud, 2500 l/min/ 68 - 155 bar at 20 RPM.  |
| 23:30      | 23:45    | 2795          | drilling -- other      | ok    | Broke off surface line and L/D cement assy.                                                                                                                                                                                                                                                                                                                                                                 |

|       |       |      |                   |    |                                                    |
|-------|-------|------|-------------------|----|----------------------------------------------------|
| 23:45 | 00:00 | 2545 | drilling -- other | ok | Pulled out of cement. Pulled dry, 2 - 3 min/stand. |
|-------|-------|------|-------------------|----|----------------------------------------------------|

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class          | Operation Downtime (min) | Equipment Repaired | Remark                             |
|------------|-----------|------------|---------------------------------|--------------------------|--------------------|------------------------------------|
| 00:00      | 1366      |            | pipe handling equ syst -- other | 0                        | 00:00              | Hydraulic fitting broke. Repaired. |

Drilling Fluid

|                         |                  |                  |
|-------------------------|------------------|------------------|
| Sample Time             | 03:00            | 12:00            |
| Sample Point            | Flowline         | Flowline         |
| Sample Depth mMD        | 2600             | 3682             |
| Fluid Type              | Enviromul Yellow | Enviromul Yellow |
| Fluid Density (g/cm3)   | 1.32             | 1.32             |
| Funnel Visc (s)         | -999.99          | -999.99          |
| Mf ( )                  |                  |                  |
| Pm ( )                  |                  |                  |
| Pm filtrate ( )         |                  |                  |
| Chloride ( )            |                  |                  |
| Calcium ( )             |                  |                  |
| Magnesium ( )           |                  |                  |
| Ph                      |                  |                  |
| Excess Lime ( )         |                  |                  |
| Solids                  |                  |                  |
| Sand ( )                |                  |                  |
| Water ( )               |                  |                  |
| Oil ( )                 |                  |                  |
| Solids ( )              |                  |                  |
| Corrected solids ( )    |                  |                  |
| High gravity solids ( ) |                  |                  |
| Low gravity solids ( )  |                  |                  |
| Viscometer tests        |                  |                  |
| Plastic visc. (mPa.s)   | 35               | 35               |
| Yield point (Pa)        | 12               | 12               |
| Filtration tests        |                  |                  |
| Pm filtrate ( )         |                  |                  |
| Filtrate Lthp ( )       |                  |                  |
| Filtrate Hthp ( )       |                  |                  |
| Cake thickn API ( )     |                  |                  |
| Cake thickn HPHT ( )    |                  |                  |
| Test Temp HPHT (degC)   | 120              | 120              |
| Comment                 |                  |                  |