

Summary report

Wellbore: 15/9-F-1 A

Period: 2013-08-28 00:00 - 2013-08-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	6
Days Ahead/Behind (+/-):	4.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-20 05:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-08-29

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2545
Depth mTVD:	
Plug Back Depth mMD:	2545
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

POOH with cement stinger. L/D 3 1/2" singles to deck.
RIH and flushed 5 1/2" DP stands.
Tested BOP.
P/U and M/U 12 1/4" BHA.

Summary of planned activities (24 Hours)

RIH with 12 1/4" BHA on 5 1/2" DP.
Perform choke drill.
Reduce MW to 1,28 SG.
Drill cement and kick-off section to F-1 B.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	2545	drilling -- other	ok	Pulled out of cement to 2545 m MD. Pulled dry, 2 - 3 min/stand.
00:15	01:45	2545	drilling -- other	ok	Circulated out excess cement and spacer 2500 l/min/ 172 bar, 60 rpm.
01:45	02:00	2430	drilling -- other	ok	POOH 2 stand, installed 2 sponge balls.
02:00	03:30	2430	drilling -- other	ok	Circulated B/U and flushed string, 3300 l/min/ 255 bar at 120 rpm.
03:30	05:30	317	drilling -- other	ok	POOH w/ 3 1/2" cement stinger on 5 1/2" DP.
05:30	06:00	317	drilling -- other	ok	Changed to 3 1/2" handling equipment.
06:00	07:30	0	drilling -- other	ok	L/D 33 joints of 3 1/2 cement stinger.
07:30	08:00	0	drilling -- other	ok	Changed to 5 1/2" handling equipment, cleanend rigfloor.
08:00	10:15	1220	drilling -- other	ok	RIH to 1220 m with cement contaminated 5 1/2" stands.
10:15	11:00	1220	drilling -- other	ok	Installed two sponge balls and flushed string, circ. 1,5 x string volume.
11:00	12:45	0	drilling -- other	ok	POOH 5 1/2" stands and R/B same.
12:45	13:00	0	drilling -- other	ok	Removed PS21 slips, installed master bushing. Cleaned and cleared rigfloor. Function tested shear ram.
13:00	13:15	0	drilling -- bop activities	ok	Performed Pre-job Meeting prior to run BOP test tool.
13:15	14:30	138	drilling -- bop activities	ok	M/U jet sub and BOP test tool. RIH w/ test tool. Jetted BOP/wellhead area at 138 m with 1500 lpm, 15 bar. Landed BOP test tool in wellhead. Meanwhile lined up a nd tested line to 20/345 bar 5/5 min.
14:30	14:45	138	drilling -- bop activities	ok	Displaced BOP to water using cement unit.
14:45	19:15	138	drilling -- bop activities	ok	Tested BOP pipe rams and annular to 20 bar/ 5 min and 345 bar/ 10 min. Tested kill and choke lines to 20 bars / 5 min and 345 bar/ 10 min with water.
19:15	19:30	138	drilling -- bop activities	ok	Opened BOP and displaced same with OBM.
19:30	20:30	0	drilling -- bop activities	ok	POOH and L/D BOP test tool. R/D handling equipment and cleared rig floor.
20:30	20:45	0	drilling -- drill	ok	Performed Pre-job Meeting prior to M/U BHA.
20:45	22:00	32	drilling -- trip	ok	P/U and M/U 12 1/4" BHA in moduls as per Baker DD instructions
22:00	23:00	32	drilling -- other	ok	Plugged into tools and verified same.
23:00	00:00	100	drilling -- trip	ok	P/U and M/U 12 1/4" BHA including HWDP as per Baker DD instructions. Changed out one HWDP, damaged box observed.

Drilling Fluid

Sample Time	05:00	12:00
Sample Point	Flowline	Active pit
Sample Depth mMD	2545	2600
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		

Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	35
Yield point (Pa)	12	12
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		