

Summary report

Wellbore: 15/9-F-1 A

Period: 2013-08-29 00:00 - 2013-08-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	7
Days Ahead/Behind (+/-):	6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-20 05:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-29

Dist Drilled (m):	62
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity tes t
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2617
Depth mTVD:	
Plug Back Depth mMD:	2545
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

P/U and M/U 12 1/4" BHA.
RIH on 5 1/2" DP.
Performed choke drill.
Drilled out cement and kicked off well to F-1 B.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	247	drilling -- trip	ok	P/U and M/U 12 1/4" BHA, picked up HWDP, M/U jar and accelerator. Installed totoco ring on top of accelerator.
02:15	02:30	247	drilling -- other	ok	Removed master bushing, installed PS21 slips.
02:30	03:45	1020	drilling -- trip	ok	RIH w/ 12 1/4" BHA on 5 1/2" DP from 247 m to 1020 m .Avg. tripping speed 618 m/hr.
03:45	04:15	1020	drilling -- trip	ok	Filled string and emptied TT
04:15	05:15	1860	drilling -- trip	ok	RIH on 5 1/2" DP from 1020 m to 1860 m . Avg. tripping speed 840 m/hr.
05:15	05:30	1860	drilling -- trip	ok	Filled string and emptied TT.
05:30	06:15	2467	drilling -- trip	ok	RIH on 5 1/2" DP from 1860 m to 2467 m. Avg. tripping speed 810 m/hr.
06:15	06:30	2467	drilling -- trip	ok	Filled string and emptied TT.
06:30	07:30	2467	drilling -- other	ok	Closed BOP and performed choke drill with both shifts, driller, AD and lead driller.
07:30	07:45	2507	drilling -- trip	ok	RIH from 2467 m to 2507 m, M/U TDS.
07:45	08:30	2555	drilling -- trip	ok	Washed from 2507 m to 2555 m w/ 2300 l/min, 120 bar, 20 RPM, 8 kNm. Tagged TOC at 2555 m.
08:30	11:00	2595	drilling -- drill	ok	Drilled excess cement from 2555 m to 2595 m, WOB 6 tonne. 2300 l/min/ 123 bar. 20 rpm / 12 - 18 kNm. Reduced MW while drilling cement from 1,32 SG to 1,28 SG.
11:00	11:30	2595	drilling -- other	ok	Downlinked set tools ribs off.
11:30	12:00	2604	drilling -- drill	ok	Drilled from 2595 m to 2604 m in steps to clean shoe area and rathole with 2300 lpm, 113 bar, 20 rpm, 10 - 16 kNm, WOB 1-3 tonne. Softer cement in the r at hole.
12:00	12:30	2604	drilling -- ream	ok	Pulled back to 2588 m, tared CoPilot, downlinked to set tools for K/O, reamed in to 2604 m.
12:30	15:30	2617	drilling -- drill	ok	Kicked off from 2604 m. Drilled from 2604 m to 2617 m, WOB 3 - 5 tonne. 2800 l/min/ 153 bar. 40 rpm / 13 - 17 kNm. Controlled ROP to 5 m/hr. Drilled as per Baker DD instructions. Bending moment and NB Inc. indicating successful sidetrack at 2617 m. Last Report on F-1 A, continue reporting on F-1 B.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
4	12.25 in	TD605	M223	Hughes Christensen									

Drilling Fluid

Sample Time	09:00	15:00	21:00
Sample Point	Flowline	Flowline	Flowline
Sample Depth mMD	2545	2620	2707
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.28	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			

Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	35	-999.99	38
Yield point (Pa)	12	-999.99	8
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120		120
Comment			