

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-08-30 00:00 - 2013-08-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	2
Days Ahead/Behind (+/-):	1.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	334
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3097
Depth mTVD:	2901.4
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

Drilled and oriented 12 1/4" hole to section TD at 3097 m.
Circulated hole clean, circulated 3 x B/U.
Dropped gyro and POOH with 12 1/4" BHA on 5 1/2 DP.

Summary of planned activities (24 Hours)

Continue POOH 12 1/4" BHA.
Recover gyro, L/D BHA.
Retrieve wearbushing and jet wellhead.
Slip and cut drilling line.
R/U for running 9 5/8" x 10 3/4" casing.
M/U and RIH casing in stands from derrick.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	2820	drilling -- drill	ok	Drilled and oriented 12 1/4" hole from 2763 m to 2820 m. Average ROP: 21,6 m/hr WOB 3 - 11 tonne. 3500 l/min/ 217 - 230 bar. 100 rpm / 17 - 29 kNm. ECD 1,32 SG. Maintained LCM background concentration.
02:30	02:45	2820	interruption -- other	ok	Cleared tripped cuttings conveyor.
02:45	07:00	2903	drilling -- drill	ok	Drilled 12 1/4" hole from 2820 m to 2903 m. Average ROP: 19,5 m/hr. WOB 9 - 12 tonne. 3500 l/min / 220 - 235 bar. 100 rpm / 11 - 29 kNm. ECD 1,31 SG. Maintained LCM background concentration.
07:00	12:00	3010	drilling -- drill	ok	Drilled 12 1/4" hole from 2903 m to 3010 m, Average ROP: 21,4 m/hr, WOB 9 - 12 tonne. 3500 l/min/ 225 - 230 bar. 100 rpm / 20 - 30 kNm. ECD 1,31 SG. Maintained LCM background concentration.
12:00	17:15	3097	drilling -- drill	ok	Drilled 12 1/4" hole from 3010 m to TD at 3097 m. Average ROP: 16,6 m/hr WOB 10 - 14 tonne. 3500 l/min/ 225 - 238 bar. 100 rpm / 20 - 25 kNm. ECD 1,31 SG. Section TD at 3097 m. Maintained LCM background concentration.
17:15	17:30	3097	drilling -- other	ok	Took TD survey and downlinked to ribs off.
17:30	19:30	3097	drilling -- circulating conditioning	ok	Circulated hole clean w/ 3500 l/min/ 212 - 220 bar, 100 RPM / 12 - 15 kNm, ECD 1,30 SG.
19:30	21:15	3071	drilling -- circulating conditioning	ok	Circulated hole clean w/ 3500 l/min/ 210 - 212 bar, ECD 1,30 SG. Circulated total 3 B/U, 690 m3. Racked one stand. Meanwhile repaired hydraulic leak on TDS alignment cylinder. Serviced TDS and dolly.
21:15	21:30	3071	drilling -- pressure detection	ok	Flowchecked well for 15 min. Well stable. Meanwhile performed TBT for drop down Gyro.
21:30	21:45	3071	drilling -- survey	ok	Dropped gyro.
21:45	22:00	3096	drilling -- trip	ok	RIH to bottom.
22:00	23:00	2900	drilling -- trip	ok	POOH w/ 12 1/4" BHA and drop gyro on 5 1/2" DP from 3096 m to 2900 m. Pulled 5 stands wet.
23:00	23:30	2900	drilling -- other	ok	Pumped 4m3 slug and chased same. Filled trip tank.
23:30	23:45	2864	drilling -- trip	ok	Continued to POOH with 12 1/4" BHA and drop gyro on 5 1/2" DP. Baker mud logging unit shut down due to high winds.
23:45	00:00	2864	interruption -- repair	ok	Troubleshoot logging unit and prepared temporary wind protection on air intake.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2820		mud and bulk syst -- mud solids control	0	00:00	Cutting screw conveyor tripped. Cleared and re-started conveyor .

Drilling Fluid

Sample Time	10:00	14:30
Sample Point	Flowline	Flowline
Sample Depth mMD	2953	3067
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		

Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	32	36
Yield point (Pa)	10.5	11
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2805.7	2638.5	25.9	51.49	
2845.8	2674.6	25.71	53.87	
2886.6	2711.4	25.74	57.85	
2926.7	2747.5	25.74	58.41	
2967.1	2783.9	25.7	55.21	
3007.7	2820.5	25.6	51.7	
3047.9	2856.8	25.23	51.18	
3073.6	2880.1	24.85	52.81	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2771	2607	Ekofisk Fm
2789	2624	Tor Fm
2952	2771	Hod Fm