

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-08 00:00 - 2013-09-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	10
Days Ahead/Behind (+/-):	14.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	3259
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Picked up and made up 7" liner hanger assembly.
Ran in hole with 7" liner from 474m MD to 3463.5m MD.
Set and cemented liner hanger.
Pressure tested liner to 340 bar for 10 minutes.
Set liner packer.
Pressure tested liner packer to 340 bar for 10 minutes.
Released liner hanger running tool and circulated out excess cement.

Summary of planned activities (24 Hours)

Pull out of hole and lay down liner hanger running tool.
Perform jetting run of BOP and riser.
Perform 7" liner cleanout run.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	474	drilling -- casing	ok	Continued making up 7" liner hanger assembly.
01:45	02:30	688	drilling -- casing	ok	Ran in hole with 7" liner on 5 1/2" heavy weight drill pipe from 474m MD to 688m MD. Average trip speed: 285 m/hr.
02:30	02:45	688	completion -- other	ok	Filled pipe.
02:45	09:30	3090.1	drilling -- casing	ok	Ran in hole with 7" liner on 5 1/2" drill pipe from 688m MD to 3090m MD. Average trip speed: 356 m/hr. Filled running string every 5th stand.
09:30	10:00	3090.1	drilling -- casing	ok	Made up top drive and circulated one liner volume with 800 lpm and 42 bar. Performed up/down weight measurements.
10:00	11:45	3435	drilling -- casing	ok	Ran in hole with 7" liner on 5 1/2" bottom hole assembly from 3090m MD to 3435m MD. Average trip speed: 230 m/hr. Filled running string every 5th stand.
11:45	12:15	3465	drilling -- casing	ok	Established circulation with 400 lpm and 32 bar. Washed down last stand from 3435m MD to 3465m MD. Tagged bottom at 3465 with 5MT. Laid out one single 5 1/2" drill pipe.
12:15	12:30	3465	drilling -- casing	ok	Performed prejob meeting prior to pick up and make up cement head.
12:30	13:30	3465	completion -- other	ok	Picked up and made up one 3m pup and cement head.
13:30	14:30	3465	completion -- other	ok	Established circulation with 1200 lpm and 86 bar. Washed in hole with 7" liner on 5 1/2" drill pipe and cement stand and tagged TD at 3465m MD. Pulled up 1.5m to setting depth. Circulated 2 x open hole volume.
14:30	16:00	3465	completion -- other	ok	Established rotation with 20 rpm and circulated bottoms up with 1200 lpm and 87 bar. Meanwhile: Performed prejob meeting prior to set liner hanger and cement job.
16:00	17:15	3465	drilling -- casing	ok	Stopped rotation and flow. Dropped ball and chased same with 500 lpm and 34 bar. Observed landing by pressure increase. Pressured up to 170 bar to set liner hanger. Confirmed liner set by slacking off 30MT.
17:15	17:30	3465	drilling -- casing	ok	Applied 10MT weight on liner hanger. Released liner hanger running tool by rotating clockwise. Confirmed liner hanger running tool released by torque indications.
17:30	18:00	3465	completion -- other	ok	Pumped 10m3 1.32 sg oil based mud at 1500 lpm and 115 bar. Lined up and pumped 15m3 1.38 sg spacer with rig pumps. Closed IBOP and applied 30 bar pressure.
18:00	18:45	3465	completion -- other	ok	Mixed and pumped 11.2m3 1.90 sg cement slurry. Displaced cement line to drill floor with drill water.
18:45	19:30	3465	completion -- other	ok	Lined up to mud pumps down string. Displaced cement with 41m3 1.32 sg oil based mud. Bumped the plug with 95.3% efficiency at 100 bar final circulating pressure. Pressured up to 170 bar.
19:30	20:15	3465	drilling -- casing	ok	Lined up to pump down string with cement unit and closed IBOP. Pressured up to 170 bar to equalize lo-torque. Pressure tested liner to 340 bar for 10 minutes. Observed pressure increase from 340 bar to 345 bar in 10 minutes. Bled off pressure to 5 bar and observed for pressure build up. Pumped a total of 290 liters, bled 300 liters back. Observed pressure build up from 5 bar to 10 bar in 10 minutes - ok. Disconnected lo-torque valve and observed for back flow - no back flow.
20:15	21:00	3465	drilling -- casing	ok	Pulled up 4.5m to activate packer actuators. Ran in hole to apply weight to set packer. Attempted to apply 40MT weight to set packer. Observed shear at 14MT and 24MT weight. No additional weight increase was observed. Pulled back to re-activate actuators. Attempted to apply 40MT weight to packer - no go. Pulled back and rotated string at 20 rpm. Ran in hole to set packer with 40MT - ok. Held 40MT on packer in 5 minutes. Slacked off weight.
21:00	21:45	3465	drilling -- casing	ok	Closed upper pipe ram and lined up to pump with cement unit down annulus. Pressure tested packer to 340 for 10 minutes - ok. Pumped a total of 1780 liters, bled back same.
21:45	22:30	3465	drilling -- casing	ok	Opened upper pipe ram. Applied 30 bar on string and pulled out of hole 5m to release hanger - no pressure release observed. Pulled additional 2 meters - no pressure release observed. Bled off pressure and functioned IBOP close and open and applied 30 bar to string - observed running tool free from PBR.
22:30	00:00	3465	drilling -- casing	ok	Increased flow to 2000 lpm and 128 bar. Ran in hole 2 meters to top of PBR. Circulated out excess cement at 2000 lpm and 128 bar.

Printing Field

Casing Liner Tubing