

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-10 00:00 - 2013-09-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	12
Days Ahead/Behind (+/-):	15.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Ran in hole with cleanout assembly from 2163m MD to 2822m MD.
Ran in hole with cleanout assembly without 9.5" drift from 2822m MD to 3354m MD.
Scraped and cleaned production packer setting area and polished PBR.
Circulated and conditioned mud.
Performed inflow test.
Displaced well to 1.03 sg brine.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	2822	completion -- circulating conditioning	ok	Ran in hole with cleanout assembly from 2163m MD to 2822m MD.
01:15	01:45	2822	completion -- circulating conditioning	ok	Picked up and made up 10 3/4" scraper and drift assembly.
01:45	02:15	2961	completion -- circulating conditioning	ok	Ran in hole with cleanout assembly from 2779m MD to 2961m MD (drift at 139m MD), Established circulation with 1200 lpm, 25 bar and 20 rpm. Attempted to drift casing - no go. Observed weight dropped 80MT.
02:15	03:15	2961	interruption -- other	ok	Stopped rotation. Attempted to pass restriction with up to 50MT several times - no go.
03:15	04:15	2822	interruption -- other	ok	Pulled out of hole with cleanout assembly on 5 1/2" drill pipe from 2961m MD to 2822m MD.
04:15	06:45	2822	interruption -- other	ok	Prepared to break out and lay down 9.5" drift from cleanout assembly. Broke out 9.5" drift and laid out same.
06:45	07:45	2978	interruption -- other	ok	Ran in hole with cleanout assembly from 2822m MD to 2978m MD - ok.
07:45	08:15	3017	completion -- circulating conditioning	ok	Ran in hole with cleanout assembly from 2978m MD to 3017m MD.
08:15	08:30	3017	completion -- circulating conditioning	ok	Removed master bushings and installed PS21 slips.
08:30	10:15	3354	completion -- circulating conditioning	ok	Ran in hole with cleanout assembly from 3017m MD to 3354m MD.
10:15	11:30	3400	completion -- circulating conditioning	ok	Made up top drive and filled pipe. Established circulation with 1000 lpm, 81 bar and 40 rpm. Scraped and cleaned production packer setting depth from 2934m MD to 2964m MD.
11:30	12:00	3410	completion -- circulating conditioning	ok	Continued washing down with cleanout assembly from 3400m MD to 3410m MD and landed polish mill in PBR at 2978m MD. Cleaned and polished PBR with 2000 lpm, 95 bar and 40 rpm.
12:00	12:45	3410	completion -- circulating conditioning	ok	Circulated and conditioned liner volume with 1.32 sg oil based mud with 2000 lpm and 250 bar.
12:45	15:30	3410	completion -- circulating conditioning	ok	Sheared out pins in circulation sub with 15MT. Verified ports open. Circulated and conditioned casing and riser volume with 3500 lpm, 250 bar and 90 rpm.
15:30	16:30	3410	completion - other	ok	Cycled circulating tool to closed position. Ran in hole and landed on top of PBR. Cycled circulation tool to locked closed position. Pressure tested well commissioner element to 70 bar for 10 minutes - ok. Cycled well commissioner to open position.
16:30	18:30	3410	completion -- circulating conditioning	ok	Displaced drill string with 22.5m3 base oil. Observed back pressure of 93 bar. Activated well commissioner packer.
18:30	19:00	3410	completion -- circulating conditioning	ok	Took thermal expansion reference trend by observing pressure for 30 minutes - Pressure increased from 93 bar to 110 bar in 30 minutes.
19:00	19:15	3410	completion -- circulating conditioning	ok	Performed toolbox talk prior to perform inflow test.
19:15	19:45	3410	completion -- other	ok	Lined up to cement unit and pressured up lined to equalize backpressure in standpipe to 110 bar. Opened lo-torque valve to cement unit.
19:45	20:45	3410	completion -- other	ok	Performed inflow test in steps of 30 bar from 93 bar to 5 bar. Observed pressure for 30 minutes. Pressure increased 2 bar in 30 minutes.
20:45	22:00	3410	completion -- circulating conditioning	ok	Meanwhile: Performed prejob meeting prior to displace well to 1.03 sg brine. Pressured up string to 100 bar to equalize pressure differential on well commissioner packer. Deactivated well commissioner packer and pulled polish mill 8 m, out of PBR while rotating with 10 rpm.
22:00	00:00	3402	completion -- circulating conditioning	ok	Pumped wash-train - 15 m3 push pill, 39 m3 cleaning pill, 1 x hole volume packer fluid. Displaced well to 1.03 sg brine with 1700 lpm and 160 bar.

Drilling Fluid

Sample Time	15:00	18:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	NaCl brine
Fluid Density (g/cm3)	1.32	1.03
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		

Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	37	-999.99
Yield point (Pa)	10.5	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	
Comment		