

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-11 00:00 - 2013-09-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	13
Days Ahead/Behind (+/-):	16.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Displaced well to 1.03 sg brine.
Pressure tested well to 345 bar with 1.03 sg brine.
Pulled out of hole with cleanout assembly from 3402m MD. Laid down same to deck.
Attempted to enter casing with 9.5" drift - no go.
Displaced riser to seawater.
Jetted riser and BOP.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	3402	completion -- circulating conditioning	ok	Continued displacing well to 1.03 sg brine. Observed large amounts of foam in flowline.
01:30	01:45	3402	completion -- circulating conditioning	ok	Prepared to perform pressure test. Lined up to cement unit and pressured up same to 20 bar. Opened lo-torque and verified pressure drop.
01:45	02:30	3402	completion -- circulating conditioning	ok	Pressure tested well to 345 bar for 10 minutes - ok. Pumped a total of 1700 liters, bled 1700 liters back.
02:30	03:00	3402	completion -- circulating conditioning	ok	Performed flowcheck for 30 minutes with 1.03 sg brine - well static.
03:00	08:30	1042	completion -- circulating conditioning	ok	Pulled out of hole with cleanout assembly on 5 1/2" drill pipe from 3402m MD to 1042m MD.
08:30	08:45	1042	completion -- circulating conditioning	ok	Observed hole not taking correct volume of mud while tripping out - performed flowcheck for 15 minutes with 1.03 sg brine - well static.
08:45	09:00	1042	completion -- circulating conditioning	ok	Pumped 10m3 1.03 sg brine at 1800 lpm, 64 bar and 90 rpm.
09:00	09:30	1042	completion -- circulating conditioning	ok	Performed flowcheck for 30 minutes with 1.03 sg brine - well static.
09:30	11:30	464	completion -- circulating conditioning	ok	Pulled out of hole with cleanout assembly on 5 1/2" drill pipe from 1042m MD to 464m MD.
11:30	11:45	464	completion -- circulating conditioning	ok	Performed flowcheck for 15 minutes with 1.03 sg prior to pull cleanout assembly through BOP - well static.
11:45	12:30	420	completion -- circulating conditioning	ok	Laid down cleanout assembly, magnet, circulation sub and well commissioner.
12:30	13:00	420	completion -- circulating conditioning	ok	Changed to 3 1/2" handling equipment.
13:00	14:00	220	completion -- circulating conditioning	ok	Pulled out of hole with cleanout assembly on 3 1/2" drill pipe from 420m MD to 220m MD. Laid 3 1/2" drill pipe singles out to cantilever.
14:00	15:00	220	interruption -- maintain	ok	Calibrated HTS arm.
15:00	17:30	10	completion -- circulating conditioning	ok	Pulled out of hole with cleanout assembly on 3 1/2" drill pipe from 420m MD to 10m. Laid 3 1/2" drill pipe singles out to cantilever.
17:30	17:45	0	completion -- circulating conditioning	ok	Laid down cleanout assembly to deck.
17:45	18:00	0	completion -- circulating conditioning	ok	Changed to 5 1/2" handling equipment.
18:00	18:30	0	interruption -- other	ok	Picked up and made up 9.5" drift and crossover. Installed PS21 slips.
18:30	19:00	139	interruption -- other	ok	Ran in hole with 9.5" drift to 139m MD. Attempted to enter 10 3/4" casing with 9.5" drift - no go. Observed 4MT weight. Rotated pipe 1/2 turn and attempted to enter 10 3/4" casing - no go.
19:00	19:30	0	interruption -- other	ok	Pulled out of hole with 9.5" drift on 5 1/2" drill pipe from 139m MD.
19:30	20:00	0	completion -- circulating conditioning	ok	Broke out drift assembly and crossover. Laid out same to cantilever.
20:00	21:45	312	completion -- circulating conditioning	ok	Picked up and made up well protector assembly and crossover. Made up 4 stands 5 1/2" drill pipe and magnetosweep, jetting sub and crossover. Ran in hole with cleanout assembly on 5 1/2" drill pipe to 312m MD (with jet at 139m MD).
21:45	22:30	312	completion -- circulating conditioning	ok	Spaced out and shut well in on middle pipe ram. Displaced choke manifold and poorboy to seawater.
22:30	23:15	312	completion -- circulating conditioning	ok	Displaced riser to seawater at 1500 lpm.
23:15	00:00	312	completion -- circulating conditioning	ok	Jetted riser with seawater from 139m MD to 85m MD.

Drilling Fluid

Sample Time	12:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine

Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	