

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-13 00:00 - 2013-09-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	15
Days Ahead/Behind (+/-):	19.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Nippled down BOP and riser.
Rigged down tensioning cylinders and tension ring.
Rigged up to pull high pressure drilling riser.
Pulled BOP joint and stress joint out of hole and laid out same to deck.

Summary of planned activities (24 Hours)

Pull high pressure drilling riser.
Prepare to run production riser.
Wait on weather.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	completion -- other	ok	Continued nipping down BOP and placed back on carrier.
01:30	01:45	0	completion -- other	ok	Performed prejob meeting prior to rigging up to pull high pressure drilling riser.
01:45	07:00	0	completion -- bop/wellhead equipment	ok	Rigged up to pull high pressure drilling riser. Picked up and made up claxton tool to 5 1/2" drill pipe. Landed off claxton tool to NT-2 connector. Verified make up by applying 5MT overpull.
07:00	07:15	0	completion -- other	ok	Performed prejob meeting prior to rig down tensioning system.
07:15	12:30	0	completion -- bop/wellhead equipment	ok	Rigged down tension cylinders and tension ring. Rigged up sheaves for running guide wires. Meanwhile: Prepared 24" elevator, C-plate and bails on rig floor.
12:30	14:30	0	completion -- bop/wellhead equipment	ok	Ran guide wire on tugger to seabed. ROV attached same.
14:30	15:00	0	completion -- bop/wellhead equipment	ok	Ran hot stab to seabed and installed same in tieback connector with ROV.
15:00	16:30	0	completion -- bop/wellhead equipment	ok	Pressured up hot stab connection to 3000 psi. Unlatched tieback connector and picked riser off wellhead.
16:30	16:45	0	completion -- bop/wellhead equipment	ok	Retrieved hotstab and reinstalled dummy stab.
16:45	17:15	0	completion -- bop/wellhead equipment	ok	Picked up clear of wellhead and retrieved VX gasket with ROV. Installed debris cap on wellhead.
17:15	17:30	0	completion -- bop/wellhead equipment	ok	Performed prejob meeting prior to pull out of hole with riser.
17:30	18:15	0	completion -- bop/wellhead equipment	ok	Pulled up with tieback connector and high pressure drilling riser. Racked back 5 1/2" drill pipe stand. Removed crossover.
18:15	19:00	0	completion -- bop/wellhead equipment	ok	Removed master bushings and outer ring. Prepared to install riser spider and hydraulic hoses.
19:00	19:15	0	completion -- other	ok	Performed prejob meeting prior to install riser spider.
19:15	20:15	0	completion -- bop/wellhead equipment	ok	Installed riser spider and function tested same.
20:15	20:30	0	completion -- bop/wellhead equipment	ok	Performed prejob meeting prior to pull high pressure drilling riser out of hole and lay out same to cantilever.
20:30	21:00	0	completion -- bop/wellhead equipment	ok	Picked up BOP joint and closed spider dogs. Installed C-plate and side door elevator onto spider. Landed off BOP joint in side door elevator on top of spider.
21:00	22:15	0	completion -- bop/wellhead equipment	ok	Disconnected BOP joint. Laid out BOP joint and claxton tool to cantilever.
22:15	23:15	0	completion -- bop/wellhead equipment	ok	Removed BX-elevator and attached bails to side door elevator. Picked up tension joint and set in spider.
23:15	00:00	0	completion -- bop/wellhead equipment	ok	Disconnected tension joint and laid out same to cantilever.

Drilling Fluid

Sample Time	20:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	

Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	