

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-14 00:00 - 2013-09-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	16
Days Ahead/Behind (+/-):	19.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia ():	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Retrieved high pressure drilling riser.
Waited on weather.

Summary of planned activities (24 Hours)

Wait on weather to run production riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	completion -- bop/wellhead equipment	ok	Pulled double riser joint (upper pup and splash zone joint). Disconnected same and laid out to cantilever.
03:00	04:30	0	completion -- bop/wellhead equipment	ok	Pulled double riser joint (standard joint #4 and #7). Disconnected same and laid out to cantilever.
04:30	07:00	0	completion -- bop/wellhead equipment	ok	Pulled single joint #6. Disconnected same and laid out to cantilever.
07:00	09:00	0	completion -- bop/wellhead equipment	ok	Retrieved guidelines from seabed.
09:00	10:30	0	completion -- bop/wellhead equipment	ok	Pulled single joint #3. Disconnected same and laid out to cantilever.
10:30	12:00	0	completion -- bop/wellhead equipment	ok	Pulled lower riser pup joint. Disconnected same and laid out to cantilever.
12:00	12:45	0	completion -- bop/wellhead equipment	ok	Laid out stress joint and tieback connector to cantilever.
12:45	13:30	0	completion -- bop/wellhead equipment	ok	Transferred tension rings and wellhead equipment to rig floor.
13:30	00:00	0	interruption -- waiting on weather	ok	Waited on weather.
					Meanwhile: Performed general maintenance. Serviced forward and aft pipe racking systems.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	334		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Experienced problems with casing tong guide arm. Not possible to retract due to faulty shuttle valve. Attempted to repair shuttle valve - no go. Continued in manual mode.
00:00	220		pipe handling equ syst -- other	0	00:00	Repaired HTS arm

Drilling Fluid

Sample Time	20:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	

Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	