

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-19 00:00 - 2013-09-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	21
Days Ahead/Behind (+/-):	15.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Ran production riser.

Summary of planned activities (24 Hours)

Land and lock production riser.
Install Centralisers, boat collision stol and tensioner system.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	38	completion -- bop/wellhead equipment	ok	Installed guide wires and ROV hooks.
00:15	01:45	38	completion -- bop/wellhead equipment	ok	Picked up standard riser joint #2 and made up to riser joint #1. Inspected seal faces and installed IX-14 ring gasket. Made up flange connection with bolt tensioner. Pressure tested flange connection to 3000 psi through test port, ok. Installed fairings.
01:45	02:15	38	completion -- bop/wellhead equipment	ok	Ran guideline wires to seabed and attached same to template.
02:15	10:00	38	interruption -- waiting on weather	ok	Waiting on weather. Time: Significant waveheight: Wind speed: 03:00 2,5 m 22,0 kt 06:00 2,2 m 16,0 kt 09:00 2,1 m 10,0 kt Meanwhile performing planned maintenance and housekeeping. Replaced faulty fingers in DP fingerboard. Performed pre-job meeting prior to run production riser.
10:00	12:00	67	completion -- bop/wellhead equipment	ok	Picked up standard riser joint #3 and made up to riser joint #2. Inspected seal faces and installed IX-14 ring gasket. Made up flange connection with bolt tensioner. Pressure tested flange connection to 3000 psi through test port, ok. Held pre-job meeting prior to run through splash zone. Lowered riser through splash zone and sat in riser spider. Installed fairings.
12:00	13:30	81	completion -- bop/wellhead equipment	ok	Picked up standard riser joint #4 and made up to riser joint #3. Inspected seal faces and installed IX-14 ring gasket. Made up flange connection with bolt tensioner. Pressure tested flange connection to 3000 psi through test port, ok. Lowered riser and sat in riser spider. Installed fairings.
13:30	14:45	96	completion -- bop/wellhead equipment	ok	Picked up riser splash zone joint and made up to riser joint #4. Inspected seal faces and installed IX-14 ring gasket. Made up flange connection with bolt tensioner. Pressure tested flange connection to 3000 psi through test port, ok. Lowered riser and sat in riser spider. Installed fairings.
14:45	16:00	102	completion -- bop/wellhead equipment	ok	Picked up upper riser pup joint and made up to riser splash zone joint. Inspected seal faces and installed IX-14 ring gasket. Made up flange connection with bolt tensioner. Pressure tested flange connection to 3000 psi through test port, ok. Lowered riser and sat in riser spider. Installed fairings.
16:00	18:15	119	completion -- bop/wellhead equipment	ok	Picked up riser tension joint and made up to splash zone joint. Inspected seal faces and installed IX-14 ring gasket. Made up flange connection with bolt tensioner. Pressure tested flange connection to 3000 psi through test port, ok. Lowered riser and sat in riser spider. Installed fairings.
18:15	18:30	119	completion -- bop/wellhead equipment	ok	Disconnected riser running tool from riser tension joint and cleaned seal face .
18:30	19:00	119	completion -- bop/wellhead equipment	ok	Picked up pre-made landing string.
19:00	19:15	119	completion -- bop/wellhead equipment	ok	Performed pre-job meeting with oncoming crews.
19:15	20:00	119	completion -- bop/wellhead equipment	ok	Made up pre-made riser running tool to tension joint.
20:00	20:15	119	completion -- bop/wellhead equipment	ok	Held pre-job meeting prior to landing production riser.
20:15	20:30	119	completion -- bop/wellhead equipment	ok	Made up TDS to riser running tool and removed hang off plates.
20:30	22:00	138	completion -- bop/wellhead equipment	ok	Lowered riser to safe distance above riser landing guide funnel. Verified VGX ring installed with ROV. Stabbed riser into vertical guide and onto WH.
22:00	00:00	138	completion -- bop/wellhead equipment	ok	Removed riser guide funnel.

Drilling Fluid

Sample Time	20:30
Sample Point	Active pit

Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	