

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-20 00:00 - 2013-09-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	22
Days Ahead/Behind (+/-):	16.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia ():	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Landed Production riser.
Pressure tested production riser.
Installed Riser Tension system.

Summary of planned activities (24 Hours)

Cut production riser.
Install multi bowl and surface riser.
Nipple up BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	completion -- bop/wellhead equipment	ok	Continued to remove riser guide funnel.
00:30	01:15	0	completion -- bop/wellhead equipment	ok	Lowered hot stab and connected same to tieback connector using ROV.
01:15	02:30	0	completion -- bop/wellhead equipment	ok	Landed off tieback connector on wellhead with 15 Ton. Locked connector by applying 3000 psi until stroke indicator indicated fully set.
02:30	02:45	0	completion -- bop/wellhead equipment	ok	Performed 10 Ton overpull test to verify connector fully latched.
02:45	04:15	0	completion -- bop/wellhead equipment	ok	Recovered riser guide funnel to deck. Att: 04:15 hrs started production as per SIMOPS procedure. Meanwhile: Removed riser spider from rotary. Filled riser. Confirmed line up from cement unit and tested lines to 20 / 200 bar - 5 / 10 min.
04:15	05:30	0	completion -- bop/wellhead equipment	ok	Pressure tested production riser to 20 / 200 bar - 5 / 10 min. Pumped 670 liter. Took 650 liter return.
05:30	06:15	0	completion -- bop/wellhead equipment	ok	Flushed tieback connector control lines. Sat all valves to parking position. Recovered hot stab.
06:15	08:00	0	completion -- bop/wellhead equipment	ok	Retrived guide line wires to surface.
08:00	14:30	0	completion -- bop/wellhead equipment	ok	Installed riser centralizers, tension ring and tension cylinders.
14:30	16:45	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting. Performed 3D survey to verify correct cutting height of production riser.
16:45	00:00	0	interruption -- repair	ok	Waited on parts for cutting tool. Meanwhile performed planned maintenance and housekeeping. Moved multi bowl to drill floor. Transferred X-mass tree from deck to moonpool.

Drilling Fluid

Sample Time	20:30
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	

Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	