

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-21 00:00 - 2013-09-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	23
Days Ahead/Behind (+/-):	16.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Cut production riser.
Installed multi bowl and surface riser.
Nippled up BOP

Summary of planned activities (24 Hours)

Nipple up BOP.
Recover annulus insert.
Run 10 3/4" surface tieback casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:45	0	interruption -- repair	ok	Waited on parts for cutting tool. Meanwhile performed planned maintenance and housekeeping.
03:45	04:45	0	completion -- bop/wellhead equipment	ok	Cut production riser.
04:45	05:15	0	completion -- bop/wellhead equipment	ok	Pulled cut off piece to drill floor and laid out same.
05:15	08:45	0	completion -- bop/wellhead equipment	ok	Bewelled production riser edge. Meanwhile: Picked up BOP riser joint and Claxton tool.
08:45	09:15	0	completion -- bop/wellhead equipment	ok	Picked up multibowl and landed at well center and made up same to BOP joint. Performed pickup test to 15 cm above deck,ok.
09:15	09:30	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting. Informed production to shut down well F11 & F12.
09:30	10:00	0	completion -- bop/wellhead equipment	ok	Prepared to remove master bushings and cover from split hatch while production shuts down.
10:00	12:15	0	completion -- bop/wellhead equipment	ok	Removed master bushings and cover from split hatch. Ran multi bowl and BOP joint assembly through rotary. Installed master bushings. Picked up single and ran in with multibowl assembly. Removed master bushings. Retrached TDS to align multibowl. Landed out multibowl.
12:15	14:30	0	completion -- bop/wellhead equipment	ok	Tested multibowl BT and FS seals. Energized plastic in upper and lower BT seals and tested same.
14:30	15:00	0	completion -- bop/wellhead equipment	ok	Energized multibowl slips. Performed 5 Ton overpull test, ok.
15:00	15:30	0	completion -- bop/wellhead equipment	ok	Installed hatches around production riser.
15:30	17:15	0	completion -- bop/wellhead equipment	ok	Erected scaffolding around Claxton tool in moonpool. Meanwhile made up annulus valves on multibowl. Tested annulus valves to 30 / 345 bar - 5 / 10 minutes. Replaced damaged fitting on Claxton tool.
17:15	19:45	0	completion -- bop/wellhead equipment	ok	Released Claxton tool. Pulled out with Claxton tool and laid down same to cantilever. At 19:00 informed production to shut down well F14.
19:45	00:00	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting. Moved BOP to well center and landed same onto riser. Made up NT2 connector. Ran slick joint and made up same. Installed diverter. Connected tension system. At 21:15 informed production to start.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	

Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	