

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-25 00:00 - 2013-09-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	27
Days Ahead/Behind (+/-):	19.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Ran 7" completion from 1096 m to 2756 m.
Picked up and terminated DHSV.

Summary of planned activities (24 Hours)

RIH with completin string to TOL.
Pull back and install space out pups.
Install tubing hanger.
Land and test hanger.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	1108	completion -- completion string	ok	RIH with 7" tubing from 1096 m to 1108 m. Average running speed 4 joints/hr.
00:15	01:00	1600	completion -- completion string	ok	Replaced make up tong dies.
01:00	07:00	1662	completion -- completion string	ok	RIH with 7" tubing from 1108 m to 1662 m. Average running speed 7,7 joints/hr.
07:00	07:15	1662	completion -- completion string	ok	Performed pre-job meeting prior to RIH with completion string.
07:15	10:00	1873	completion -- completion string	ok	RIH with 7" tubing from 1662 m to 1873 m. Average running speed 6,4 joints/hr.
10:00	10:15	1873	completion -- completion string	ok	Emptied trip tank. Greased automatic slips.
10:15	17:00	2482	completion -- completion string	ok	RIH with 7" tubing from 1872 m to 2482 m. Average running speed 7,5 joints/hr.
17:00	17:15	2482	completion -- completion string	ok	Performed pre-job meeting
17:15	20:15	2482	completion -- completion string	ok	Picked up and made up assembly #5 DHSV and made up same to string. RIH with completion string from 2482 m to 2490 m. Installed and terminated DHSV control lines. Tested DHSV control lines to 520 bar. Tested DHSV control lines to 345 bar and maintained DHSV open while RIH from 2490 m to 2502 m.
20:15	00:00	2759	completion -- completion string	ok	RIH with 7" tubing from 2502 m to 2759 m. Average running speed 5,7 joints/hr.

Drilling Fluid

Sample Time	09:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99

Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	