

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-30 00:00 - 2013-10-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	32
Days Ahead/Behind (+/-):	24.7
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Rigged up and prepared for wire line operations.
Perforated well.

Summary of planned activities (24 Hours)

Perforate well.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:30	0	completion -- wire line	ok	Rigged up and prepared equipment for perforation. Made up perforation tool string. Meanwhile: Performed housekeeping and planned maintenance in all drilling areas. Pressure tested stand pipe manifolds.
04:30	07:00	0	completion -- wire line	ok	Rigged up and prepared equipment for perforation. Made up perforation tool string and tested same. Meanwhile: Filled lubricator with MEG. Leak tested WL lubricator and Quick Test Sub rig up to 30 / 200 bar - 5 /10 minutes. Observed WL string stuck.
07:00	10:00	0	interruption -- other	ok	Observed WL string stuck.Not able to pull through lubricator tubes. Broke QTS sub and released wire and tool. Re-tested WL lubricator and Quick Test Sub rig up to 30 / 200 bar - 5 /10 minutes.
10:00	11:45	0	completion -- other	ok	Broke off lubricator. Performed pre-job safety meeting prior to handling of explosives.
11:45	14:45	0	completion -- wire line	ok	Picked up and made up perforation gun assembly #1. Made up and leak tested WL lubricator and Quick Test Sub rig up to 30 / 200 bar - 5 /10 minutes.
14:45	20:00	0	completion -- perforate	ok	RIH with perforation gun assembly #1 from surface to 3360 m. WHP 18 bar.
20:00	22:00	0	completion -- perforate	ok	Correlated across perforation interval. Positioned gun with top shot at 3296 m. WHP 36 bar, bled down to 1,2 bar.
22:00	22:15	0	completion -- wire line	ok	Perforated interval between 3296 m to 3304 m. WHP stabilized at 32 bar.
22:15	00:00	0	completion -- perforate	ok	POOH with perforation gun assembly #1 from 3304 m to 1361 m.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99

Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	