

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-10-01 00:00 - 2013-10-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	33
Days Ahead/Behind (+/-):	25.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Perforated well, perforation run #2.

Summary of planned activities (24 Hours)

Perforate well, run # 3.
Rig down WL equipment.
Skid to well F-15 C.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	completion -- perforate	ok	POOH with perforation gun assembly #1 from 1361 m to 250 m.
01:00	01:15	0	completion -- perforate	ok	Performed pre-job safety meeting prior to handling of explosives.
01:15	03:00	0	completion -- perforate	ok	POOH with perforation gun assembly #1 from 250 m to surface. Closed well, inflow tested and bled down to 0 bar.
03:00	04:00	0	completion -- perforate	ok	Broke lubricator. Laid down perforating BHA on deck.
04:00	08:15	0	completion -- perforate	ok	Re-build cable head and prepared guns for perforation run #2
08:15	08:30	0	completion -- perforate	ok	Performed pre-job safety meeting prior to handling of explosives.
08:30	10:30	0	completion -- perforate	ok	Picked up and made up perforation gun assembly #2. Made up and leak tested WL lubricator and Quick Test Sub rig up to 30 / 200 bar - 5 /10 minutes.
10:30	13:30	0	completion -- perforate	ok	RIH with perforation gun assembly #2 from surface to 3378 m. WHP 35 bar.
13:30	14:45	0	completion -- perforate	ok	Correlated across perforation interval. Positioned gun with top shot at 3284 m. WHP 32 bar.
14:45	15:00	0	completion -- wire line	ok	Perforated interval between 3278 m to 3284 m. WHP stabilized at 32 bar.
15:00	15:15	0	completion -- perforate	ok	Correlated across perforation interval. Positioned gun with top shot at 3245 m. WHP 32 bar.
15:15	15:30	0	completion -- wire line	ok	Perforated interval between 3251 m to 3245 m. WHP stabilized at 32 bar.
15:30	18:00	0	completion -- perforate	ok	POOH with perforation gun assembly #2 from 3284 m to 180 m.
18:00	18:15	0	completion -- perforate	ok	Performed pre-job safety meeting prior to handling of explosives.
18:15	19:45	0	completion -- perforate	ok	POOH with perforation gun assembly #2 from 180 m to surface. Closed well, inflow tested and bled down to 20 bar. Observed blockage in bleed down line.
19:45	21:15	0	interruption -- other	ok	Unblocked the bleed down line.
21:15	21:45	0	completion -- perforate	ok	Bled down pressure to 0 bar.
21:45	00:00	0	completion -- perforate	ok	Broke lubricator. Laid down perforating BHA on deck. Cut cable and rebuild head.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	650		pipe handling equ syst -- other	0	00:00	Observed misalignment on pipe sensor
00:00	0		service equ -- other	0	00:00	Leaking gasket on cap for swedge
00:00	0		service equ -- other	0	00:00	Observed WL string stuck due to dirty wire not able to be pulled through lubricator tubes

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	

Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	