

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-10-02 00:00 - 2013-10-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	34
Days Ahead/Behind (+/-):	25.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Rebuild cable head and prepared for perforation run #3.
RIH with run #3, correlated at depth and attempted to fire guns without success.
POOH perforation toolstring #3, re-build assembly.
RIH perforation assy 3# re-run, correlated at depth and perforated interval 3254 - 3262 m.
POOH with perforation run #3.

Summary of planned activities (24 Hours)

L/D perforation toolstring #3 re-run.
R/D wireline equipment.
Install hatches on F-1 slot and prepare for skidding to F-15 slot.
Perform final pressure tests on F-1 Xmas tree and hand over well to production.
Receive well F-15 from production, prepare for killing operation.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:30	0	completion -- perforate	ok	Cut cable and rebuild head. Prepared for perforation run # 3.
03:30	03:45	0	completion -- perforate	ok	Performed pre-job safety meeting prior to handling of explosives.
03:45	04:15	0	completion -- perforate	ok	Picked up and made up perforation gun assembly #3 and stabbed lubricator.
04:15	04:30	0	completion -- perforate	ok	Made up and leak tested WL lubricator and quick test sub to 30/200 bar 5/10 min.
04:30	08:15	0	completion -- perforate	ok	Opened well as per procedure. RIH w/ perforation run #3 (interval 3254 - 3262 m) as per program and SLB/Aker procedure.
08:15	09:00	0	completion -- perforate	ok	Correlated across perforation interval. Positioned gun with top shot at 3254 m. WHP 32 bar.
09:00	09:45	0	completion -- perforate	ok	Perforated interval 3254 - 3262 m. No indication of guns firing. Attempted to fire several times, no success.
09:45	11:45	0	interruption -- other	ok	POOH from 3262 m to 200 m, established barriers prior to pulling guns to surface.
11:45	12:00	0	interruption -- other	ok	Performed TBT prior to handling of unfired guns.
12:00	13:00	0	interruption -- other	ok	POOH from 200 m to surface. Closed HMW on XMT, inflow tested same and bleed pressure in WL riser as per procedure.
13:00	13:30	0	interruption -- other	ok	Broke lubricator and disconnected fire head from gun section.
13:30	15:00	0	interruption -- other	ok	L/D gun section on HTS. SLB investigated gun section/fire head.
15:00	15:15	0	interruption -- other	ok	Performed Pre-job Meeting for making up new perforation toolstring.
15:15	16:15	0	interruption -- other	ok	Picked up and made up new gun assembly #3 re-run. Stabbed lubricator and M/U same, tested quick test sub to 30/200 bar fo 5/10 min .
16:15	20:15	0	interruption -- other	ok	Opened well as per procedure. RIH w/ perforation run #3 re-run (interval 3254 - 3262 m) to 3375 m.
20:15	21:15	0	interruption -- other	ok	Correlated across planned perforation interval. Positioned gun with top shot at 3254 m. Reduced WHP from 102 bar to 35 bar.
21:15	21:30	0	completion -- perforate	ok	Perforated interval 3254 - 3262 m and observed good indication that guns had been fired. WHP 35 bar.
21:30	00:00	0	completion -- perforate	ok	POOH with perforation assembly from 3262 m to 200 m. WHP 35 bar.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	

Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	