

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-12-20 00:00 - 2013-12-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Solution Services
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

RIH and installed shallow plug at 633 m in well F-15D. N/D BOP and riser from well F-15D. Skidded cantilever from F-15 to F-1 slot.

Summary of planned activities (24 Hours)

R/U WL equipment. P/U perforation gun, BHA#1. RIH with perforation gun, BHA#1.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
03:30	03:45	0	workover -- other	ok	*** Note *** Operations on F-15 D P/U 9 5/8" Archer Safelock plug and inspected same.
03:45	05:00	633	workover -- wire line	ok	RIH w/ Safelock plug on 5 1/2" DP from surface to 633 m.
05:00	06:30	633	workover -- other	ok	Established circulation and washed the setting area. Installed the 9 5/8" Safelock plug at 633 m as per Archer instructions. Sheared ball valve and closed same. Applied 30 bar on string and opened ball valve, verified pressure drop.
06:30	07:15	633	workover -- other	ok	Lined up and leak tested the Safelock plug to 253 bar/ 10 min from below. Pumped 1897 ltr, bled back same volume. Closed ball valve and released RT.
07:15	07:45	633	workover -- wire line	ok	Spotted 5 m3 Hivis pill above plug.
07:45	09:00	0	workover -- wire line	ok	POOH w/ Safelock RT on 5 1/2" DP from 633 m to surface.
09:00	09:30	0	workover -- other	ok	L/D Safelock plug RT as per Archer instructions.
09:30	09:45	0	workover -- wire line	ok	Performed TBT for pressure testing plug from above.
09:45	10:15	0	workover -- other	ok	Lined up and pressure tested Safelock plug to 345 bar/ 10 min from above. Pumped 545 ltr, bled back same volume.
10:15	12:15	0	workover -- bop/wellhead equipment	ok	Flushed choke and kill lines. M/U DP stand to TDS and RIH, displaced riser and BOP to SW from 22 m to surface. Drained BOP and riser.
12:15	13:00	0	workover -- bop/wellhead equipment	ok	Pulled master bushings. Installed diverter bridle. Informed Production department at 12:45 hrs to shut in production as per SIMOPS procedure.
13:00	13:30	0	workover -- bop/wellhead equipment	ok	Pulled diverter. Landed and secured same in setback area.
13:30	14:30	0	workover -- bop/wellhead equipment	ok	N/D and pulled slick joint. Landed same in setback area.
14:30	15:45	0	workover -- bop/wellhead equipment	ok	Removed tension cylinders and N/D BOP. Moved BOP from well centre to test stump.
15:45	17:00	0	workover -- bop/wellhead equipment	ok	N/D and pulled BOP HP riser joint. L/O same. Informed Production department at 16:45 hrs about completed heavy lift operations according to SIMOPS procedure.
17:00	18:30	0	moving -- skid	ok	Removed split hatches and installed full hatch on F-15 slot.
18:30	19:00	0	moving -- skid	ok	Prepared cantilever and main deck for skidding.
19:00	19:30	0	moving -- skid	ok	Performed TBT with all involved personnel prior to skidding operation.
19:30	21:00	0	moving -- skid	ok	Skidded cantilever from F-15 to F-1 slot.
21:00	00:00	0	moving -- skid	ok	Cleared and tidy up after skidding. Not able to install walkways to cantilever due to high wind and no crane weather. Build scaffolding to get access to moon pool from main deck. Meanwhile performed TBT with all involved personnel prior to R/U WL on well F-1B.

Drilling Fluid

Sample Time	12:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	Seawater
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	

Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	