

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-12-22 00:00 - 2013-12-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Solution Services
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

R/U wireline equipment and tested same. P/U BHA#1, 4.72" OD guns and installed same in lubricator. Equalized over DHSV and RIH w/BHA#1, 4.72" OD guns to 3302 m MD, WHP 88 bar. Correlated and positioned guns at firing depth. Perforated between 3264-3276 m MD. POOH and closed in well. L/D BHA#1, 4.72" OD guns on drill floor.

Summary of planned activities (24 Hours)

P/U BHA#2, 4.72" OD guns. RIH and perforate between 3288-3294 m MD and 3245-3251 m MD. POOH and L/D BHA#2, 4.72" OD guns. Build new cable head. P/U BHA#3, 4.72" OD P3 guns. RIH and perforate between 3264-3276 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	workover -- wire line	ok	Connected hoses to BOP and performed a connection test of lower riser and BOP against swab valve to 120 bar for 5 min.
01:15	01:45	0	workover -- other	ok	Performed TBT prior to R/U upper lubricator and GIH.
01:45	03:00	0	workover -- wire line	ok	Connected hoses and stabbed upper lubricator and GIH onto lower lubricator.
03:00	05:30	0	workover -- wire line	ok	Filled lubricator with MEG and leak tested R/U to 20/345 bar for 5/10 min. Bled down pressure. Meanwhile performed TBT prior to P/U BHA#1 perforation gun.
05:30	06:00	0	workover -- perforate	ok	P/U BHA#1, perforation gun and started to install same in lubricator.
06:00	07:15	0	workover -- perforate	ok	Continued installing BHA#1 into lubricator.
07:15	07:30	0	workover -- perforate	ok	Performed TBT prior to finalize installation of BHA.
07:30	08:45	0	workover -- perforate	ok	Finalized installation of BHA#1.
08:45	09:55	0	workover -- perforate	ok	Leak tested QTS to 20/345 bar for 5/10 min. Checked valve status on WL rig-up, well and pump units.
09:55	10:35	0	workover -- perforate	ok	Held well contoll drill with WL crew prior to RIH.
10:35	12:40	0	workover -- perforate	ok	Opened well and pumped 1500 litres of MEG with AWS pressure test pump. Observed 1,23 bar pressure increase in WHP and no changes on DHPG. Also observed gas in return fro m lubricator. Concluded that there was a larger volume of gas above DHSV. Decided to use a larger volume pump to pump MEG.
12:40	13:15	0	workover -- perforate	ok	Discussed further action and decided to rig up hose from platform MEG system to kill wing valve.
13:15	14:15	0	workover -- perforate	ok	Closed swab valve. Rigged up hose from platform MEG system to chiksan on kill wing valve. Pumped 1500 litres and equalized/opened DHSV with 88 bar WHP. Also observed press ure increase on DHPG. Filled up and pressured up lubricator to 88 bar. Opened swab valve. Meanwhile lifted perforation guns for run#2 onto HTS (Horisontal transfer system) with rig crane.
14:15	17:30	3302	workover -- perforate	ok	RIH w/ BHA#1, 4,72" OD guns from 0 m to 3302 m MD RKB. Could not pass 3302 m MD RKB.
17:30	18:35	3276	workover -- wire line	ok	Tried several times to pass 3302 m MD RKB, no-go. Max speed 20 m/min. Correlated and positioned guns at firing depth. Perforated between 3264-3276 m MD RKB. WHP dropped from 88 to 85,5 bar. DHPG dropped from 319 to 316 bar. Observed drop in HW.
18:35	20:20	550	workover -- perforate	ok	POOH w/ BHA #1, 4,72" OD guns from 3276 to 550 m MD RKB. Observed 300 lbs higher PW.
20:20	20:45	550	workover -- perforate	ok	Performed TBT prior to POOH and L/D BHA#1, 4,72" OD guns.
20:45	21:15	0	workover -- perforate	ok	POOH from 550 m to 0 m. WHP 85 bar.
21:15	22:50	0	workover -- perforate	ok	OOH. Closed swab valve and HMV and inflow tested same. Flushed lubricator with nitrogen. Meanwhile lifted perforation gun for run#3 and 4 onto HTS (Horisontal transfer system) with rig crane.
22:50	23:30	0	workover -- perforate	ok	L/D BHA#1 4,72" OD guns on drill floor and inspected same. All shots fired.
23:30	00:00	0	workover -- perforate	ok	Checked cable head and prepared BHA#2 4.72" OD guns.

Drilling Fluid

Sample Time	12:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	Seawater
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	

Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
23:30		3264	3276		