

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-12-23 00:00 - 2013-12-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Solution Services
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

P/U BHA#2, 4.72" OD guns and installed same in lubricator. RIH and tagged HUD at 3300 m. Correlated and perforated between 3288-3294 m and 3245-3251 m. POOH. L/D BHA#2, 4.72" OD guns on drill floor, found fine sand in recesses on BHA. Rebuild cable head. P/U BHA#3, 4.72" OD P3 guns and installed same in lubricator. RIH and tagged HUD at 3300 m. Correlated and perforated P3 guns between 3264-3276 m.

Summary of planned activities (24 Hours)

POOH with BHA#3, 4.72" OD P3 guns. L/D BHA#3. P/U BHA#4, 4.72" OD P3 guns. RIH and perforate with P3 guns between 3288-3294 m MD and 3245-3251 m MD. POOH. L/D BHA#4. R/D WL.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:15	0	workover -- perforate	ok	Checked cable head and prepared BHA#2 4.72" OD guns.
03:15	03:45	0	workover -- perforate	ok	Performed TBT and well controll drill prior to P/U and install BHA#2, 4.72" OD guns into lubricator.
03:45	04:40	0	workover -- perforate	ok	P/U BHA#2, 4.72" OD guns and installed same in lubricator.
04:40	05:00	0	workover -- perforate	ok	Leak tested QTS to 20/200 bar for 5/10 min. Checked valve status on WL rig-up, well and pump units. Opened well, WHP 86,5 bar.
05:00	05:45	530	workover -- perforate	ok	RIH w/ BHA#2, 4.72" OD guns from 0 m to 530 m MD RKB.
05:45	06:25	530	workover -- perforate	ok	Powered up logging unit.
06:25	08:50	3300	workover -- perforate	ok	RIH w/ BHA#2, 4.72" OD guns from 530 m to 3300 m MD RKB. Could not pass 3300 m MD RKB.
08:50	09:40	3251	workover -- wire line	ok	Correlated and positioned guns at firing depth. Perforated between 3288-3294 m MD RKB. WHP dropped from 86 to 85,8 bar. Observed drop in HW. Correlated while POOH and positioned guns at firing depth. Perforated between 3245-3251 m MD RKB. WHP increased from 85,8 to 86,5 bar.
09:40	10:50	500	workover -- perforate	ok	POOH from 3251m to 500 m MD RKB.
10:50	11:05	500	workover -- perforate	ok	Powered down logging unit.
11:05	11:25	0	workover -- perforate	ok	POOH from 500 m MD RKB to surface.
11:25	13:35	0	workover -- perforate	ok	OOH. WHP 87 bar. Closed swab valve and HMV and inflow tested same. Flushed lubricator with nitrogen.
13:35	13:55	0	workover -- perforate	ok	Performed TBT prior to L/D BHA#2, 4.72" OD guns on drill floor.
13:55	15:00	0	workover -- perforate	ok	L/D BHA#2 4,72" OD guns on drill floor and inspected same. All shots fired. Found fine sand in recesses on BHA.
15:00	17:30	0	workover -- perforate	ok	Rebuilt cable head.
17:30	17:40	0	workover -- perforate	ok	Performed TBT prior to P/U and install BHA#3, 4.72" OD P3 guns into lubricator.
17:40	18:30	0	workover -- perforate	ok	P/U BHA#3, 4.72" OD P3 guns and installed same in lubricator.
18:30	19:45	0	workover -- perforate	ok	Leak tested QTS to 20/200 bar for 5/10 min. Checked valve status on WL rig-up, well and pump units. Opened well, WHP 89,5 bar.
19:45	20:10	530	workover -- perforate	ok	RIH w/ BHA#3, 4.72" OD P3 guns from 0 m to 530 m MD RKB.
20:10	20:25	530	workover -- perforate	ok	Powered up logging unit.
20:25	22:30	3270	workover -- perforate	ok	RIH w/ BHA#3, 4.72" OD P3 guns from 530 m to 3270 m MD RKB.
22:30	23:30	3300	workover -- perforate	ok	Correlated and RIH and tagged HUD at 3300 m MD.
23:30	00:00	3276	workover -- wire line	ok	Positioned guns at firing depth. Perforated between 3264-3276 m MD RKB. Got now indications that guns had been fired. Observed no drop in HW. Tried several times to fire guns. Got now indications that guns had been fired.

Drilling Fluid

Sample Time	12:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	Seawater
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	

Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	