

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-12-24 00:00 - 2013-12-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Solution Services
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

POOH with BHA#3, 4,72" OD P3 guns. L/D BHA#3. All shots fired. Found 3 dl of sand in P3 gun bull nose. P/U BHA#4, 4,72" OD P3 guns and installed same in lubricator. RIH and tagged HUD at 3298 m. Correlated and perforated P3 guns between 3288-3294 m and 3245-3251 m. RIH and tagged HUD at 3297,5. POOH. Inflow tested HMV. L/D BHA#4. Found 5 dl of sand in P3 gun bull nose. Inflow tested DHSV.

Summary of planned activities (24 Hours)

R/D wireline equipment. Install tree cap. Leak test tree cap, kill wing cap and XMT cross. Pack WL equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:20	3300	workover -- wire line	ok	Schlumberger discussed situation with onshore. Picked up and saw an increase in PW of 400 lbs, and also observed pressure changes on pressure trend plot. This indicated that the P3 guns had been fired. RIH and tagged HUD at 3300 m MD RKB.
01:20	02:40	550	workover -- perforate	ok	POOH from 3300 m to 550 m MD RKB.
02:40	03:15	550	workover -- perforate	ok	Powered down logging unit and performed TBT prior to POOH and L/D BHA#3, 4,72" OD P3 guns.
03:15	03:30	0	workover -- perforate	ok	POOH from 550m MD RKB to surface.
03:30	05:15	0	workover -- perforate	ok	OOH. WHP 93,5 bar. Closed swab valve and HMV and inflow tested same. Flushed lubricator with nitrogen.
05:15	05:40	0	workover -- perforate	ok	L/D BHA#3 4,72" OD P3 guns on drill floor and inspected same. All shots fired. Found 3 dl of sand in P3 gun bull nose.
05:40	06:00	0	workover -- perforate	ok	Checked cable head and prepared BHA#4, 4,72" OD P3 guns.
06:00	10:30	0	workover -- perforate	ok	Continued preparation of BHA#4 4,72" OD P3 guns.
10:30	10:40	0	workover -- perforate	ok	Performed TBT prior to P/U and install BHA#4, 4,72" OD P3 guns into lubricator.
10:40	11:30	0	workover -- perforate	ok	P/U BHA#4, 4,72" OD P3 guns and installed same in lubricator.
11:30	12:10	0	workover -- perforate	ok	Leak tested QTS to 20/200 bar for 5/10 min. Checked valve status on WL rig-up, well and pump units. Opened well, WHP 99,5 bar.
12:10	12:40	530	workover -- perforate	ok	RIH w/ BHA#4, 4,72" OD P3 guns from 0 m to 530 m MD RKB.
12:40	12:55	530	workover -- perforate	ok	Powered up logging unit.
12:55	15:10	3298	workover -- perforate	ok	RIH w/ BHA#3, 4,72" OD P3 guns from 530 m to 3298 m MD RKB.
15:10	15:45	3280.2	workover -- perforate	ok	Tagged at 3298 m MD RKB, correlated depth. Correlated and positioned P3 guns at firing depth. Perforated between 3288-3294 m MD RKB. Observed movement in WHP. Observed drop in HW.
15:45	16:10	3297.5	workover -- perforate	ok	Correlated while POOH and positioned P3 guns at firing depth. Perforated between 3245-3251 m MD RKB. WHP increased from 102,2 to 102,3 bar. Observed drop in HW. RIH and tagged 3297,5 m MD RKB, correlated depth.
16:10	18:10	550	workover -- perforate	ok	POOH from 3297,5 m to 550 m MD RKB.
18:10	18:25	550	workover -- perforate	ok	Powered down logging unit.
18:25	18:45	0	workover -- perforate	ok	POOH from 550m MD RKB to surface.
18:45	22:00	0	workover -- perforate	ok	OOH. WHP 106 bar. Closed swab valve and HMV and inflow tested same. Flushed lubricator with nitrogen.
22:00	23:00	0	workover -- perforate	ok	L/D BHA#4 4,72" OD P3 guns on drill floor and inspected same. All shots fired. Found 5 dl of sand in P3 gun bull nose.
23:00	00:00	0	workover -- test scssv	ok	Bled down pressure above DHSV from 110 bar to 40 bar. Meanwhile performed TBT prior to R/D WL equipment.