

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-12-26 00:00 - 2013-12-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Solution Services
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Finalized skidding of rig from slot F-1 to slot F-15.

Summary of planned activities (24 Hours)

No operation on well.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:30	0	interruption -- waiting on weather	ok	WOW prior to skid rig to well F-15D. Wind speed above crane limit. Meanwhile prepared wireline equipment for demobilization and performed general rig maintenance. Prepared for skidding cantilever. Pressure tested F-12 contingency manifold and hoses to 20/345 bar for 5/10 min. Prepared for slip & cut, suspended TDS using derrick work basket.
04:30	05:00	0	moving -- skid	ok	Removed gangway and stairs to cantilever. Held TBT prior to skidding cantilever and performed final checks. Started to skid rig from slot F-1 to slot F-15.
06:00	08:30	0	moving -- skid	ok	Finalized skidding of rig from slot F-1 to slot F-15. -----END OF OPERATION-----