

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-01-25 00:00 - 2014-01-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3465
Depth mTVD:	3259.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Took over well F-1 B from production 11:00 hrs.
R/U wireline pressure control equipment. Built cable head and prepared toolstring for run #1 (EVO plug).

Summary of planned activities (24 Hours)

Pressure test wireline rig up.
RIH w/ run #1 and set EVO plug in 7" liner.
POOH and L/D toolstring #1.
Pressure test EVO plug to 340 bar.
M/U and RIH with run #2, punch tubing and POOH.
Reverse circulate annulus and 7" tubing to kill mud.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
11:00	13:00	0	workover -- wire line	ok	Changed out drum on W/L winch after wind speed dropped below crane limit. Meanwhile serviced TDS and fwd PRS. Took over well F-1 B from production at 11:00 hrs.
13:00	14:15	0	workover -- wire line	ok	Notified production department to shut in wells F-11 and F-12 as per SIMOPS procedure. Meanwhile prepared halfmoon hatches in moonpool.
14:15	15:30	0	workover -- wire line	ok	Received notification of wells beeing shut in at 14:20 hrs. Removed hatch on F-1 slot and installed halfmoon hatches. Meanwhile lifted lubricator to rigfloor.
15:30	16:30	0	workover -- wire line	ok	Transferred operation of HMV and DHSV to AWS local control panel.
16:30	16:45	0	workover -- other	ok	Performed TBT for rigging up W/L BOP and riser.
16:45	19:00	0	workover -- wire line	ok	Removed Xmas tree cap. Installed short riser and W/L BOP. Function tested W/L BOP.
19:00	19:15	0	workover -- other	ok	Performed TBT with night shift for R/U wireline riser and lubricator.
19:15	23:30	0	workover -- wire line	ok	R/U wireline riser, applied double lift through rotary. M/U riser to W/L BOP. Prepared lubricator and fed cable through same. Lifted lubricator with TDS. Meanwhile SLB built cable head.
23:30	00:00	0	workover -- other	ok	SLB built and tested W/L toolstring (main and backup) for setting EVO plug.

Drilling Fluid

Sample Time	14:00	20:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	NaCl brine
Fluid Density (g/cm3)	1.37	1.03
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		
Solids		
Sand (I)		
Water (I)		
Oil (I)		
Solids (I)		
Corrected solids (I)		
High gravity solids (I)		
Low gravity solids (I)		
Viscometer tests		

Plastic visc. (mPa.s)	38	-999.99
Yield point (Pa)	8.5	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	
Comment		